

# BELMONT

Capital Land Mana

Project Start Date:

Scrolling Increment:

Milestone Marker:  1



May June July

27 28 29 30 31 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21  
W T F S S M T W T F S S M T W T F S S M T W T F S S M T W T F S S M T W T F S S M T W T F S S M T

Milestone Description	Assigned To	Progress	Start	No. Days
<b>Tower</b>				
Completion Date		25%	5/27/2020	30
Hardie Board Complete			5/27/2020	1
Tower Paint		50%	5/27/2020	11
Tower Roofing/Mangrove			6/3/2020	14
Rain Delays		10%	6/15/2020	11
<b>LED Lighting Behind Lettering</b>				
Monument 1 behind lettering		60%	5/27/2020	4
Monument 2 behind lettering		50%	6/1/2020	6
<b>Pool</b>				
Pool Survey			6/3/2020	11
Drainage			6/15/2020	9
Grading			6/22/2020	6
<b>Gate Dancer Monument Demo</b>				
Demo			6/8/2020	10
<b>Hardscape and Landscape Design for Design by Stanley Hynde</b>				
			6/3/2020	23