



MEMORANDUM

TO: Harbor Bay Community Development District
FROM: Christopher Gamache PE
DATE: March 9, 2020 to March 13, 2020
RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of March 9, 2020 to March 13, 2020.

- Construction submittals for review:
 - Preliminary schedule
 - Typical wall section design details & calculations
 - Construction material specifications
- FRP sheet pile direct purchase

Issues

- None

Description of Upcoming Activity for March 16, 2020 to March 20, 2020

- Construction submittals for review:
 - Quality Control Plan
 - Revisions to preliminary schedule based on review comments
 - Revisions to typical wall section design based on review comments

Schedule

- Wall construction substantially complete: 0%
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)