



## MEMORANDUM

---

---

**TO:** Harbor Bay Community Development District  
**FROM:** Christopher Gamache PE  
**DATE:** March 23, 2020 to March 27, 2020  
**RE:** Master Seawall Project Construction Update

---

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of March 23, 2020 to March 27, 2020.

- Construction submittals for review:
  - Quality Control Plan Accepted
  - Revised Typical Wall Design Submitted
- Site review with Contractor and Engineer to discuss pond wall design approach
- Contractor is continuing to coordinate with residents in the first repair section at Islebay Dr and mobilizing for work in this area
- Site prep and sheet pile installation at Tybee Island Dr
- Sheet pile delivery inspection

### Issues

- None

Description of Upcoming Activity for March 23, 2020 to March 27, 2020

- Construction submittals for review:
  - Design submittal review
- Sheet pile installation at Tybee Island Dr
- Site preparation on Islebay Dr

### Schedule

- Wall construction substantially complete: 0%
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)