



MEMORANDUM

TO: Harbor Bay Community Development District
FROM: Christopher Gamache PE
DATE: March 16, 2020 to March 20, 2020
RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of March 16, 2020 to March 20, 2020.

- Construction submittals for review:
 - Preliminary schedule
 - Quality Control Plan
- FRP Sheet Pile Delivery

Issues

- None

Description of Upcoming Activity for March 23, 2020 to March 27, 2020

- Construction submittals for review:
 - Revisions to Quality Control Plan
 - Revisions to preliminary schedule based on review comments

Schedule

- Wall construction substantially complete: 0%
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)