



MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: April 06, 2020 to April 10, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of April 06, 2020 to April 10, 2020.

- Contractor is continuing to coordinate with residents in the first repair section at Islebay Dr and mobilizing for work in this area
- Sheet pile installation, reinforcement preparation, and cap form construction at Tybee Island Dr
- Trenching and manta ray tieback installation along Islebay Dr.
- Sheet pile delivery inspections
- Weekly Meeting Notes:
 - Mangroves: Appropriate precautions and documentation are being applied to minimize mangrove trimming to only what is necessary for construction.
 - Dock damage: One resident stated that their boat lift is misaligned after the barges were moved through the canal. Earth Tech will hire a boat lift installer to make corrective adjustments.
- 286 Ft of new seawall has been substantially completed.

Issues

None

Description of Upcoming Activity for April 13, 2020 to April 17, 2020

- Continued site preparation on Islebay Dr
- Sheet pile installation on Islebay Dr.
- Manta ray tieback installation and testing on Islebay Dr.
- Reinforcement preparation and seawall cap placement on Tybee Island Dr.

Schedule

- Wall construction substantially complete: 1%
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)