



## MEMORANDUM

---

**TO:** Harbor Bay Community Development District  
**FROM:** Christopher Gamache PE  
**DATE:** April 13, 2020 to April 17, 2020  
**RE:** Master Seawall Project Construction Update

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of April 13, 2020 to April 17, 2020.

- Contractor is continuing to coordinate with residents in the first repair section at Islebay Dr.
- Sheet pile installation, reinforcement preparation, and cap form construction at Tybee Island Dr
- Trenching and manta ray tieback installation along Islebay Dr.
- Sheet pile installation along Islebay Dr.
- Reinforcement installation along Islebay Dr.
- Sheet pile delivery inspections
- 164 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for April 20, 2020 to April 24, 2020

- Sheet pile installation on Islebay Dr.
- Manta ray tieback testing on Islebay Dr.
- Reinforcement preparation and seawall cap placement on Tybee Island Dr.
- Reinforcement preparation and seawall cap placement on Islebay Dr.

Schedule

- Wall construction substantially complete: 1.5%
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)