

MEMORANDUM

TO: Harbor Bay Community Development District
FROM: Christopher Gamache PE
DATE: April 20, 2020 to April 24, 2020
RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of April 20, 2020 to April 24, 2020.

- Contractor is continuing to coordinate with residents in the first repair section at Islebay Dr.
- Sheet pile installation, reinforcement preparation, and cap form construction at Tybee Island Dr
- Trenching and manta ray tieback installation along Islebay Dr.
- Sheet pile installation along Islebay Dr.
- Reinforcement installation along Islebay Dr.
- Sheet pile delivery inspections
- 0 Ft of new seawall has been substantially completed this week.

Issues

Poor weather conditions caused the concrete pours for this week to be delayed until next week. The reinforcement and forms are prepared, and the pour should occur early in the week.

Description of Upcoming Activity for April 27, 2020 to May 1, 2020

- Sheet pile installation on Islebay Dr.
- Manta ray tieback testing on Islebay Dr.
- Reinforcement preparation and seawall cap placement on Tybee Island Dr.
- Reinforcement preparation and seawall cap placement on Islebay Dr.

Schedule

- Wall construction substantially complete: 1.5%
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)