



## MEMORANDUM

---

**TO: Harbor Bay Community Development District**

**FROM: Christopher Gamache PE**

**DATE: April 27, 2020 to May 1, 2020**

**RE: Master Seawall Project Construction Update**

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of April 27, 2020 to May 1, 2020.

- Contractor is continuing to coordinate with residents in the first repair section at Islebay Dr.
- Concrete cap pour preparation for 5715 Tybee Island Dr-Pond wall on Pinckney
- Trenching and manta ray tieback installation along Islebay Dr.
- Sheet pile installation along Islebay Dr.
- Reinforcement installation along Islebay Dr.
- Sheet pile delivery inspections
- 260 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for May 4, 2020 to May 8, 2020

- Sheet pile installation on the next section of Islebay Dr. (410-454 Islebay)
- Manta ray tieback testing on 410-454 Islebay Dr.
- Seawall cap placement on Tybee Island Dr.
- Reinforcement preparation and seawall cap placement on Islebay Dr.

Schedule

- Wall construction substantially complete: 2.3%
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)