



MEMORANDUM

TO: Harbor Bay Community Development District
FROM: Christopher Gamache PE
DATE: May 4, 2020 to May 8, 2020
RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of May 4, 2020 to May 8, 2020.

- Contractor is continuing to coordinate with residents as progress moves along Islebay Dr.
- Concrete cap pour preparation for 5715 Tybee Island Dr-Pond wall on Pinckney
- Trenching and manta ray tieback installation along Islebay Dr.
- Sheet pile installation along Islebay Dr.
- Reinforcement installation along Islebay Dr.
- Sheet pile delivery inspections
- 358 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for May 11, 2020 to May 15, 2020

- Sheet pile installation on the next section of Islebay Dr. (410-454 Islebay)
- Manta ray tieback testing on 410-454 Islebay Dr.
- Seawall cap placement on Tybee Island Dr.
- Reinforcement preparation and seawall cap placement on Islebay Dr.

Schedule

- Wall construction substantially complete: 3.5%
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)