



MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: May 18, 2020 to May 22, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of May 18, 2020 to May 22, 2020.

- Contractor is continuing to coordinate with residents as progress moves along Islebay Dr.
- Concrete cap pour at 5715 Tybee Island Dr-Pond wall on Pinckney
- Concrete cap pour at 544 Islebay Dr.
- Trenching and manta ray tieback installation along Islebay Dr.
- Sheet pile installation along Islebay Dr.
- Reinforcement installation along Islebay Dr.
- Sheet pile delivery inspections
- 345 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for May 25, 2020 to May 29, 2020

- Sheet pile installation on Islebay Dr. (410-454 Islebay)
- Manta ray tieback testing on 410-454 Islebay Dr.
- Reinforcement preparation and seawall cap placement on Islebay Dr.
- Training and preparation for second crew.

Schedule

- Wall construction substantially complete: 5.0% (1520 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)