



## MEMORANDUM

---

---

**TO: Harbor Bay Community Development District**

**FROM: Christopher Gamache PE**

**DATE: June 1, 2020 to June 5, 2020**

**RE: Master Seawall Project Construction Update**

---

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of June 1, 2020 to June 5, 2020.

- Contractor is continuing to coordinate with residents as progress moves along Islebay Dr.
- Trenching and manta ray tieback installation along Islebay Dr.
- Sheet pile installation along Islebay Dr.
- Reinforcement installation along Islebay Dr.
- All sheet pile deliveries included in the first purchase order have been received.
- 160 Ft of new seawall has been substantially completed this week.
- No work was performed in Section 2 this week. The second crew is still being established and will begin simultaneous seawall construction in Section 2 soon.

### Issues

- The reconfiguration of the docks along Islebay has been delayed due to the issues with the dock pilings. Once the piles are procured, they will be installed with the correct amount of embedment and the docks will be put back together. After speaking to the contractor, the plan is to begin reconfiguring docks sometime next week.

Description of Upcoming Activity for June 8, 2020 to June 12, 2020

- Sheet pile installation on Islebay Dr. (410-454 Islebay)
- Manta ray tieback testing on 410-454 Islebay Dr.
- Reinforcement preparation and seawall cap placement on Islebay Dr.
- Trenching and manta ray tieback installation along Pinckney pond wall
- Sheet pile installation along Pinckney pond wall
- Trenching and Manta ray installation on Sea Turtle PL.



## MEMORANDUM

### Schedule

- Wall construction substantially complete: 5.9% (1791 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)