



## MEMORANDUM

---

---

**TO:** Harbor Bay Community Development District  
**FROM:** Christopher Gamache PE  
**DATE:** June 15, 2020 to June 19, 2020  
**RE:** Master Seawall Project Construction Update

---

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of June 15, 2020 to June 19, 2020.

- Contractor is continuing to coordinate with residents as along Islebay Dr and Sea Turtle Pl.
- Dock reconstruction along Islebay Dr.
- Preparation work has begun along Sea Turtle Pl.
- Trenching and manta ray tieback installation along Islebay Dr.
- Sheet pile installation along Islebay Dr. and Pinckney Dr.
- Reinforcement installation along Islebay Dr.
- 327 Ft of new seawall has been substantially completed this week.

### Issues

- Direction was requested by the contractor on what should be done around the culvert crossing Islebay Dr. It was decided with coordination from Cardno that the new concrete cap will extend across the culvert headwall but that the FRP sheets will not be continuous across the face of the culvert's opening and headwalls.

Description of Upcoming Activity for June 22, 2020 to June 26, 2020

- Sheet pile installation and Manta Ray tieback testing Islebay Dr.
- Irrigation reconstruction Islebay Dr.
- Reinforcement preparation and seawall cap placement on Islebay Dr.
- Trenching and manta ray tieback installation along Pinckney pond wall
- Sheet pile installation along Pinckney Dr.
- Trenching and Manta ray installation on Sea Turtle PL.
- Complete dock reconstruction along Islebay Dr. (528-544 Islebay)



## MEMORANDUM

### Schedule

- Wall construction substantially complete: 8.4% (2548 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)