

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: June 22, 2020 to June 26, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of June 22, 2020 to June 26, 2020.

- Contractor is continuing to coordinate with residents as along Islebay Dr and Sea Turtle Pl.
- Dock reconstruction along 528-544 Islebay Dr. completed.
- Trenching and Manta Ray tiebacks have been installed along 5735-5729 Sea Turtle Pl.
- Trenching and manta ray tiebacks have been installed along 452-406 Islebay Dr.
- Sheet pile installation along 5735-5729 Sea Turtle Pl., 412-404 Islebay Dr., Pinckney Dr. pond wall, and 603 and 601 Pinckney Dr.
- Reinforcement installation and cap forming along Islebay Dr. and Pinckney Dr. pond wall.
- Seawall cap pours at 418-414 Islebay Dr. and part of Pinckney Dr. pond wall.
- 255 Ft of new seawall has been substantially completed this week.

Issues

- Minor miss-alignments were observed at some of the dock piles. Alignments were corrected prior to deck placement.

Description of Upcoming Activity for June 29, 2020 to July 3, 2020

- Dock reconstruction to begin immediately at 452-448 Islebay Dr.
- Sheet pile installation and Manta Ray tieback testing along 5719-5707 Sea Turtle Pl. and Pinckney Dr.
- Irrigation reconstruction Islebay Dr.
- Reinforcement preparation and seawall cap placement on Islebay Dr. and Pinckney Dr. pond wall.
- Trenching and manta ray tieback installation along Pinckney Dr. and 5719-5707 Sea Turtle Pl.
- Complete dock reconstruction along Islebay Dr. (452-448 Islebay)

Schedule

- Wall construction substantially complete: 9.2% (2803 LF)



MEMORANDUM

- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)