

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: June 29, 2020 to July 3, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of June 29, 2020 to July 3, 2020.

- Contractor is continuing to coordinate with residents as along Islebay Dr and Sea Turtle Pl.
- Dock reconstruction along 528-544 Islebay Dr. completed. Punchlist items for docks are in progress.
- Trenching and Manta Ray tiebacks have been installed along 5719-513 Sea Turtle Pl.
- Trenching and manta ray tiebacks have been installed along 452-406 Islebay Dr.
- Sheet pile installation along 5735-5729 Sea Turtle Pl., and 603 Pinckney Dr.
- Reinforcement installation and cap forming along Islebay Dr. and Pinckney Dr. pond wall.
- Seawall cap pours at 414-408 Islebay Dr., 611 Pinckney, and the rest of the Pinckney Dr. pond wall.
- A punchlist containing the final minor issues needing to be fixed before final completion has been developed for 528-544 Islebay Dr.
- 415 Ft of new seawall has been substantially completed this week.

Issues

- A punch list walk through was completed along 528-544 Islebay Dr. A list of items to be addressed was developed for final acceptance.

Description of Upcoming Activity for July 6, 2020 to July 10, 2020

- Dock reconstruction to continue at 452-438 Islebay Dr.
- Sheet pile installation along 5719-5707 Sea Turtle Pl. and Pinckney Dr.
- Irrigation reconstruction and sodding Islebay Dr.
- Reinforcement preparation and seawall cap placement on Sea Turtle Pl. and Pinckney Dr.

Schedule

- Wall construction substantially complete: 10.6% (3218 LF)
- Currently on track to meet contract substantial completion (9/2/2021)



MEMORANDUM

- Currently on track to meet contract final completion (10/2/2021)