



MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: July 27, 2020 to July 31, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of July 27, 2020 to July 31, 2020.

- Contractor is continuing to coordinate with residents as along Islebay Dr., Sea Turtle Pl., and Mirabay Blvd.
- Docks are being reconstructed along 5735-5728 Sea Turtle Pl.
- Steel reinforcement and seawall cap forms have been installed along 5719-5707 Sea Turtle Pl. and 5603-5609 Tybee Island Dr.
- Sheet pile installation along 5719-5707 Sea Turtle Pl., and Mirabay Blvd.
- Seawall cap pours at 5719-5707 Sea Turtle Pl. and 5603-5609 Tybee Island Dr.
- Docks along 427-501 Mirabay Blvd have been deconstructed.
- 814 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for August 3, 2020 to August 7, 2020

- Dock reconstruction to continue at 5735-5729 Sea Turtle Pl.
- Trenching and Tieback installation along Mirabay Blvd. and Pinckney Dr.
- Sheet pile installation along Mirabay Blvd.
- Irrigation reconstruction and sodding Sea Turtle Pl.
- Reinforcement preparation and cap placement on Mirabay Blvd.

Schedule

- Wall construction substantially complete: 15.0% (4574 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)