

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: August 3, 2020 to August 7, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of August 3, 2020 to August 7, 2020.

- Contractor is continuing to coordinate with residents as along Islebay Dr., Sea Turtle Pl., and Mirabay Blvd.
- Docks have been reconstructed and utilities have been reconnected along 5735-5728 Sea Turtle Pl.
- Docks are being reconstructed along 5719-5707 Sea Turtle Pl.
- Steel reinforcement and seawall cap forms have been installed along 406 Islebay to 433 Mirabay
- Sheet pile installation along Mirabay Blvd.
- Seawall cap pour at 406 Islebay Dr. tot 429 Mirabay Blvd.
- 156 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for August 10, 2020 to August 14, 2020

- Dock reconstruction to continue at 5719-5707 Sea Turtle Pl.
- Trenching and Tieback installation along Mirabay Blvd. and Pinckney Dr.
- Sheet pile installation along Mirabay Blvd.
- Irrigation reconstruction and sodding Sea Turtle Pl.
- Reinforcement preparation and cap placement on Mirabay Blvd.

Schedule

- Wall construction substantially complete: 15.6% (4730 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)