

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: August 10, 2020 to August 14, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of August 10, 2020 to August 14, 2020.

- Contractor is continuing to coordinate with residents as along Islebay Dr., Sea Turtle Pl., and Mirabay Blvd.
- Docks have been reconstructed and utilities have been reconnected along 5719-5707 Sea Turtle Pl.
- Steel reinforcement and seawall cap forms have been installed along 433 Islebay to 435 Mirabay
- Sheet pile installation along Mirabay Blvd.
- Seawall cap pour at 429 Islebay Dr. to 435 Mirabay Blvd.
- 270 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for August 17, 2020 to August 21, 2020

- Dock reconstruction to begin at 427-433 Mirabay Blvd.
- Trenching and Tieback installation along Mirabay Blvd. and Pinckney Dr.
- Sheet pile installation along Mirabay Blvd.
- Irrigation reconstruction and sodding Mirabay Blvd.
- Reinforcement preparation and cap placement on Mirabay Blvd.

Schedule

- Wall construction substantially complete: 16.4% (5000 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)