



MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: August 17, 2020 to August 21, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of August 17, 2020 to August 21, 2020.

- Contractor is continuing to coordinate with residents as along Islebay Dr., Sea Turtle Pl., and Mirabay Blvd.
- Docks are beginning to be reconstructed along Mirabay Blvd.
- Steel reinforcement and seawall cap forms have been installed along 435 Islebay to 501 Mirabay
- Sheet pile installation along Mirabay Blvd.
- Seawall cap pour from 435 Islebay Dr. to 501 Mirabay Blvd.
- 221 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for August 24, 2020 to August 28, 2020

- Dock reconstruction to begin at 427-433 Mirabay Blvd.
- Trenching and Tieback installation along Tortoise Pl. and Pinckney Dr.
- Sheet pile installation along Mirabay Blvd., Section 3 and Tortoise Pl.
- Irrigation reconstruction and sodding Mirabay Blvd.
- Reinforcement preparation and cap placement on Mirabay Blvd.

Schedule

- Wall construction substantially complete: 17.2% (5221 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)