



MEMORANDUM

TO: Harbor Bay Community Development District
FROM: Christopher Gamache PE
DATE: August 24, 2020 to August 28, 2020
RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of August 24, 2020 to August 28, 2020.

- Contractor is continuing to coordinate with residents as along Islebay Dr., Sea Turtle Pl., and Mirabay Blvd.
- Docks are continuing to be reconstructed along Mirabay Blvd.
- Steel reinforcement and seawall cap forms have been installed along 511 Islebay to 517 Mirabay
- Sheet pile installation along Mirabay Blvd. and Section 3.
- Seawall cap pour from 501 Islebay Dr. to 511 Mirabay Blvd. and beginning of Section 3.
- 624 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for August 31, 2020 to September 4, 2020

- Dock reconstruction along Mirabay Blvd.
- Trenching and Tieback installation along Tortoise Pl. and Section 3.
- Sheet pile installation along Section 3 and Tortoise Pl.
- Irrigation reconstruction and sodding Mirabay Blvd.
- Reinforcement preparation and cap placement on Mirabay Blvd. and Section 3.

Schedule

- Wall construction substantially complete: 19.2% (5845 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)