

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: August 31, 2020 to September 04, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of August 31, 2020 to September 04, 2020.

- Contractor is continuing to coordinate with residents as along Sea Turtle Pl., Mirabay Blvd. and Sea Trout Pl.
- Docks are continuing to be reconstructed along Mirabay Blvd.
- Steel reinforcement and seawall cap forms have been installed Mirabay Blvd. and Section 3.
- Sheet pile installation along Mirabay Blvd. and Section 3.
- Seawall cap pour from 511 Mirabay Blvd. to 517 Mirabay Blvd. and beginning of Section 3.
- 249 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for September 07, 2020 to September 11, 2020

- Dock reconstruction along Mirabay Blvd.
- Trenching and Tieback installation along 5719 Sea Trout Pl to 5726 Tortoise Pl., and Section 3.
- Sheet pile installation along Section 3 and 5719 Sea Trout Pl to 5726 Tortoise Pl.
- Irrigation reconstruction and sodding Mirabay Blvd.
- Reinforcement preparation and cap placement along 5719 Sea Trout Pl to 5726 Tortoise Pl. and Section 3.

Schedule

- Wall construction substantially complete: 20.0% (6092 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)