



MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: September 7, 2020 to September 11, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of September 7, 2020 to September 11, 2020.

- Contractor is continuing to coordinate with residents as along Sea Turtle Pl., Mirabay Blvd., Tortoise Pl., and Sea Trout Pl.
- Docks are continuing to be reconstructed along Mirabay Blvd.
- Steel reinforcement and seawall cap forms have been installed along Sea Trout Pl. and Section 3.
- Sheet pile installation along 5719 Sea Trout Pl. – 5726 Tortoise Pl. and Section 3.
- Seawall cap pour along next portion of Section 3.
- 380 Ft of new seawall has been substantially completed this week.

Issues

- Some voids have developed in isolated sections behind the wall along Islebay Dr. The Contractor is determining the cause and will correct.
- There is a location on Mirabay Blvd that isn't draining properly. The Contractor is investigating the cause and will correct.

Description of Upcoming Activity for September 14, 2020 to September 18, 2020

- Dock reconstruction along Mirabay Blvd.
- Trenching and Tieback installation along 5719 Sea Trout Pl to 5726 Tortoise Pl., 5701 Tortoise Pl., and Section 3.
- Sheet pile installation along Section 3, 5719 Sea Trout Pl to 5726 Tortoise Pl., and 5701 Tortoise Pl.
- Irrigation reconstruction and sodding Mirabay Blvd.
- Reinforcement preparation and cap placement along 5719 Sea Trout Pl to 5726 Tortoise Pl. and Section 3.



MEMORANDUM

Schedule

- Wall construction substantially complete: 21.3% (6472 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)