



MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: September 14, 2020 to September 18, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of September 14, 2020 to September 18, 2020.

- Contractor is continuing to coordinate with residents as along Mirabay Blvd., Tortoise Pl., and Sea Trout Pl.
- Docks are continuing to be reconstructed along Mirabay Blvd.
- Steel reinforcement and seawall cap forms have been installed along Sea Trout Pl. and Section 3.
- Sheet pile installation along 5719 Sea Trout Pl. – 5726 Tortoise Pl., 5701 Tortoise Pl., and Section 3.
- Seawall cap pour along Sea Trout Pl.
- 413 Ft of new seawall has been substantially completed this week.
- Trenching and tie back installation for 5701 Tortoise Pl.

Issues

Description of Upcoming Activity for September 21, 2020 to September 25, 2020

- Dock reconstruction along Mirabay Blvd.
- Trenching and Tieback installation along 5704-5714 Sea Trout Pl 5701 Tortoise Pl., and Section 3.
- Sheet pile installation along Section 3, and 5704-5714 Sea Trout
- Irrigation reconstruction and sodding Mirabay Blvd. and Sea Trout Pl.
- Reinforcement preparation and cap placement along 5719 Sea Trout Pl to 5726 Tortoise Pl. and Section 3.



MEMORANDUM

Schedule

- Wall construction substantially complete: 22.6% (6876 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)