



## MEMORANDUM

---

**TO: Harbor Bay Community Development District**

**FROM: Christopher Gamache PE**

**DATE: September 21, 2020 to September 25, 2020**

**RE: Master Seawall Project Construction Update**

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of September 21, 2020 to September 25, 2020.

- Contractor is continuing to coordinate with residents as along Mirabay Blvd., Tortoise Pl., and Sea Trout Pl.
- Docks are continuing to be reconstructed along Mirabay Blvd.
- Steel reinforcement and seawall cap forms have been installed along 5701 Tortoise Pl., 5719 Sea Trout Pl. – 5726 Tortoise Pl., and Section 3.
- Trenching and tie back installation for 5704-5714 Sea Trout Pl. and Section 3
- Sheet pile installation along 5704-5714 Sea Trout Pl., and Section 3.
- Seawall cap pour along 5719 Sea Trout Pl. – 5726 Tortoise Pl.
- 383 Ft of new seawall has been substantially completed this week.

### Issues

- Issues arose with the proper use and operation of the turbidity barriers. Issues have been corrected and operations modified to comply with requirements.

### Description of Upcoming Activity for September 28, 2020 to October 2, 2020

- Dock reconstruction along Mirabay Blvd.
- Trenching and Tieback installation along 5724-5732 Sea Trout Pl. and Section 3.
- Sheet pile installation along Section 3, 5704-5714 Sea Trout Pl., and 5724-5732 Sea Trout Pl.
- Irrigation reconstruction and sodding Mirabay Blvd. and Sea Trout Pl.
- Reinforcement preparation and cap placement at 5701 Tortoise Pl. and along 5704-5714 Sea Trout Pl., and Section 3.



## MEMORANDUM

### Schedule

- Wall construction substantially complete: 23.9% (7259 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)