



## MEMORANDUM

---

**TO:** Harbor Bay Community Development District  
**FROM:** Christopher Gamache PE  
**DATE:** September 28, 2020 to October 2, 2020  
**RE:** Master Seawall Project Construction Update

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of September 28, 2020 to October 2, 2020.

- Contractor is continuing to coordinate with residents as along Mirabay Blvd., Tortoise Pl., and Sea Trout Pl.
- Docks are continuing to be reconstructed along Mirabay Blvd.
- Steel reinforcement and seawall cap forms have been installed along 5701 Tortoise Pl. and Section 3.
- Trenching and tie back installation for 5704-5714 Sea Trout Pl. and Section 3
- Sheet pile installation along 5704-5714 Sea Trout Pl., and Section 3.
- Seawall cap pour along 5701 Tortoise Pl. and Section 3.
- 670 Ft of new seawall has been substantially completed this week.

Issues

Description of Upcoming Activity for October 5, 2020 to October 9, 2020

- Dock reconstruction along Sea Trout Pl.
- Trenching and Tieback installation along 5724-5732 Sea Trout Pl. and Section 3.
- Sheet pile installation along 5724-5732 Sea Trout Pl. and Section 3
- Irrigation reconstruction and sodding Mirabay Blvd. and Tortoise Pl.
- Reinforcement preparation and cap placement along 5704-5714 Sea Trout Pl. and Section 3.



## MEMORANDUM

### Schedule

- Wall construction substantially complete: 26.1% (7941 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)