



MEMORANDUM

TO: Harbor Bay Community Development District
FROM: Christopher Gamache PE
DATE: October 5, 2020 to October 9, 2020
RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of October 5, 2020 to October 9, 2020.

- Contractor is continuing to coordinate with residents as along Mirabay Blvd., Tortoise Pl., and Sea Trout Pl.
- Docks are continuing to be reconstructed along Sea Trout and Tortoise Pl.
- Steel reinforcement and seawall cap forms have been installed along 5704-5714 Sea Trout Pl. and Section 3.
- Trenching and tie back installation for 5724-5732 Sea Trout Pl. and Section 3
- Sheet pile installation along 5724-5732 Sea Trout Pl., and Section 3.
- Seawall cap pour along 5704-5714 Tortoise Pl.
- 485 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for October 12, 2020 to October 16, 2020

- Dock reconstruction along Sea Trout Pl. and Tortoise Pl.
- Trenching and Tieback installation along 703-601 Islebay Dr. and Section 3.
- Sheet pile installation along 611-705 Pinckney, 703-601 Islebay, and Section 3
- Irrigation reconstruction and sodding Mirabay Blvd. and Sea Trout Pl.
- Reinforcement preparation and cap placement along 5724-5732 Sea Trout Pl. and Section 3.

Schedule

- Wall construction substantially complete: 27.7% (8426 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)