

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: October 26, 2020 to October 30, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of October 26, 2020 to October 30, 2020.

- Contractor is continuing to coordinate with residents along Sea Trout Pl. and Islebay Dr.
- Docks have been reconstructed along 5719 Sea Trout Pl. – 5726 Tortoise Pl. and 5701 Tortoise Pl
- Docks are being reconstructed along Sea Trout Pl.
- Steel reinforcement and seawall cap forms have been installed along 703-601 Islebay Dr. and Section 3.
- Trenching and tie back installation for 543-529 Islebay Dr. and Section 3.
- Sheet pile installation along 703-601 Islebay Dr. and Section 3.
- Seawall cap pour along 703-601 Islebay Dr. and Section 3.
- 450 Ft of new seawall has been substantially completed this week.

Issues

Description of Upcoming Activity for November 2, 2020 to November 6, 2020

- Dock reconstruction along Sea Trout Pl.
- Trenching and Tieback installation along 543-529 Islebay Dr. and Section 3.
- Sheet pile installation along 703-601 Islebay, 543-529 Islebay Dr., and Section 3
- Irrigation reconstruction and sodding Sea Trout Pl.
- Reinforcement preparation and cap placement along 703-601 Islebay Dr. and Section 3.

Schedule

- Wall construction substantially complete: 34.4% (10472 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)