

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: November 16, 2020 to November 20, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of November 16, 2020 to November 20, 2020.

- Contractor is continuing to coordinate with residents along Sea Trout Pl. and Islebay Dr.
- Docks have been reconstructed along 5704-5714 Sea Trout Pl.
- Steel reinforcement and seawall cap forms have been installed along 703-601 Islebay Dr. and Section 3.
- Trenching and tie back installation for 543-529 Islebay Dr. and Section 3.
- Sheet pile installation along 543-529 Islebay Dr. and Section 3.
- 272 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for November 23, 2020 to November 27, 2020

- Dock reconstruction along Islebay Dr.
- Trenching and Tieback installation along 523-519 Islebay Dr. and Section 3.
- Sheet pile installation along 543-529 Islebay Dr., 523-519 Islebay Dr., and Section 3
- Irrigation reconstruction and sodding Islebay Dr.
- Reinforcement preparation and cap placement along 703-601 Islebay Dr., 543-529 Islebay Dr., and Section 3.

Schedule

- Wall construction substantially complete: 36.6% (11123 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)