

## MEMORANDUM

---

---

**TO: Harbor Bay Community Development District**

**FROM: Christopher Gamache PE**

**DATE: November 23, 2020 to November 27, 2020**

**RE: Master Seawall Project Construction Update**

---

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of November 23, 2020 to November 27, 2020.

- Contractor is continuing to coordinate with residents along Sea Trout Pl. and Islebay Dr.
- Docks have been reconstructed along 703-601 Islebay Dr.
- Steel reinforcement and seawall cap forms have been installed along 703-601 Islebay Dr. and Section 3.
- Trenching and tie back installation for 523-519 Islebay Dr., 509 Islebay Dr. – Park, and Section 3.
- Sheet pile installation along 523-519 Islebay Dr. and Section 3.
- 537 Ft of new seawall has been substantially completed this week.

### Issues

None

Description of Upcoming Activity for November 30, 2020 to December 3, 2020

- Dock reconstruction along Islebay Dr.
- Trenching and Tieback installation along 509 Islebay Dr. – Park, and Section 3.
- Sheet pile installation along 523-519 Islebay Dr., and Section 3
- Irrigation reconstruction and sodding Islebay Dr.
- Reinforcement preparation and cap placement along 543-529 Islebay Dr., and Section 3.

### Schedule

- Wall construction substantially complete: 38.4% (11660 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)