

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: November 30, 2020 to December 4, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of November 30, 2020 to December 04, 2020.

- Contractor is continuing to coordinate with residents along Islebay Dr.
- Docks are being reconstructed along 703-601 Islebay Dr.
- Steel reinforcement and seawall cap forms have been installed along 703-601 Islebay Dr. and Section 3.
- Trenching and tie back installation for 523-519 Islebay Dr., 509 Islebay Dr. – Park, and Section 3.
- Sheet pile installation along 523-519 Islebay Dr. and Section 3.
- 503 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for December 7, 2020 to December 11, 2020

- Dock reconstruction along Islebay Dr.
- Trenching and Tieback installation along Park on Islebay Dr., and Section 3.
- Sheet pile installation along 509 Islebay Dr. – Park, and Section 3.
- Irrigation reconstruction and sodding Islebay Dr.
- Reinforcement preparation and cap placement along 543-529 Islebay Dr., and Section 3.

Schedule

- Wall construction substantially complete: 40.1% (12182 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)