

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: December 28 2020 to January 1, 2021

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of December 28, 2020 to January 1, 2021.

- Contractor is continuing to coordinate with residents along Islebay Dr. and Skimmer Dr.
- Docks are being reconstructed along 523-519 Islebay Dr.
- Steel reinforcement and seawall cap forms have been installed along Pinckney Dr., 509 Islebay Dr. – Park, and Section 3.
- Seawall cap pour along 509 Islebay Dr. – Park, Pinckney Dr., and Section 3
- Trenching and tie back installation for Skimmer Dr., and Section 3.
- Sheet pile installation along 509 Islebay Dr. – Park, Skimmer, and Section 3.
- 950 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for January 4, 2021 to January 8, 2021

- Dock reconstruction along Islebay Dr.
- Trenching and Tieback installation along Skimmer Dr., and Section 3.
- Sheet pile installation along 509 Islebay Dr. – Park, and Skimmer
- Irrigation reconstruction and sodding Islebay Dr.
- Reinforcement preparation and cap placement along 509 Islebay Dr. - Park, and Section 3.

Schedule

- Wall construction substantially complete: 46.6% (14172 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)