

## MEMORANDUM

---

---

**TO: Harbor Bay Community Development District**

**FROM: Christopher Gamache PE**

**DATE: January 4, 2021 to January 8, 2021**

**RE: Master Seawall Project Construction Update**

---

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of January 4, 2021 to January 8, 2021.

- Contractor is continuing to coordinate with residents along Islebay Dr. and Skimmer Dr.
- Docks are being reconstructed along 523-519 Islebay Dr.
- Steel reinforcement and seawall cap forms have been installed along 509 Islebay Dr. – Park, and 5607 Seagrass Pl.
- Seawall cap pour along Section 3
- Trenching and tie back installation for Skimmer Dr., and Section 3.
- Sheet pile installation along 509 Islebay Dr. – Park, and Skimmer Dr.
- 182 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for January 11, 2021 to January 15, 2021

- Dock reconstruction along Islebay Dr.
- Trenching and Tieback installation along Skimmer Dr., and Section 3.
- Sheet pile installation along 509 Islebay Dr. – Park, and Skimmer
- Irrigation reconstruction and sodding Islebay Dr.
- Reinforcement preparation and cap placement along 509 Islebay Dr. - Park, 5607 Seagrass Pl., and Section 3.

Schedule

- Wall construction substantially complete: 47.2% (14354 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)