

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: January 18, 2021 to January 22, 2021

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of January 18, 2021 to January 22, 2021.

- Contractor is continuing to coordinate with residents along Islebay Dr. and Skimmer Dr.
- Docks are being reconstructed along 509 Islebay Dr. - Park
- Steel reinforcement and seawall cap forms have been installed along 509 Islebay Dr. – Park, and Skimmer Dr.
- Seawall cap pour along 509 Islebay - Park
- Trenching and tie back installation for Skimmer Dr. and Seagrass Pl.
- Sheet pile installation along 509 Islebay Dr. – Park, and Skimmer Dr.
- 132 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for January 25, 2021 to January 29, 2021

- Dock reconstruction along Islebay Dr.
- Trenching and Tieback installation along Skimmer Dr. and Seagrass Pl.
- Sheet pile installation along Skimmer Dr. and Seagrass Pl.
- Irrigation reconstruction and sodding Islebay Dr. - Park
- Reinforcement preparation and cap placement along Skimmer Dr., and Islebay Park

Schedule

- Wall construction substantially complete: 47.8% (14532 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)