

## MEMORANDUM

---

---

**TO: Harbor Bay Community Development District**

**FROM: Christopher Gamache PE**

**DATE: January 25, 2021 to January 29, 2021**

**RE: Master Seawall Project Construction Update**

---

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of January 25, 2021 to January 29, 2021.

- Contractor is continuing to coordinate with residents along Islebay Dr., Skimmer Dr., and Seagrass Pl.
- Docks are being reconstructed ay 407 Islebay and Skimmer Dr.
- Steel reinforcement and seawall cap forms have been installed along Islebay Park, 5614-5618 Skimmer, 5634-5636 Skimmer, and 543-539 Islebay
- Seawall cap pour along Islebay Culvert, Islebay-Skimmer, 5626-5632 Skimmer, and Islebay Park
- Trenching and tie back installation for Seagrass Pl.
- Sheet pile installation along Skimmer Dr. and Seagrass Pl.
- 963 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for February 1, 2021 to February 5, 2021

- Dock reconstruction along Skimmer Dr.
- Trenching and Tieback installation along Skimmer Dr. and Seagrass Pl.
- Sheet pile installation along Skimmer Dr. and Seagrass Pl.
- Irrigation reconstruction and sodding Islebay Dr. – Park and Skimmer Dr.
- Reinforcement preparation and cap placement along Skimmer Dr. and 543-539 Islebay Dr.

Schedule

- Wall construction substantially complete: 51.0% (15495 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)