

MEMORANDUM

TO: Harbor Bay Community Development District
FROM: Christopher Gamache PE
DATE: February 15, 2021 to February 19, 2021
RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of February 15, 2021 to February 19, 2021.

- Contractor is continuing to coordinate with residents along Skimmer Dr., Seagrass Pl. and Pinckney Dr.
- Docks are being reconstructed along Skimmer Dr.
- Steel reinforcement and seawall cap forms have been installed along Seagrass Pl.
- Seawall cap pour along Skimmer Dr.
- Trenching and tie back installation for Pinckney Dr.
- Sheet pile installation along Pinckney Dr.
- 337 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for February 21, 2021 to February 25, 2021

- Dock reconstruction along Skimmer Dr.
- Trenching and Tieback installation along Pinckney Dr.
- Sheet pile installation along Pinckney Dr.
- Irrigation reconstruction and sodding Skimmer Dr.
- Reinforcement preparation and cap placement along Seagrass Pl.

Schedule

- Wall construction substantially complete: 55.7% (16918 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)