

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: February 22, 2021 to February 26, 2021

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of February 22, 2021 to February 26, 2021.

- Contractor is continuing to coordinate with residents along Skimmer Dr., Seagrass Pl. and Pinckney Dr.
- Docks are being reconstructed along Skimmer Dr.
- Steel reinforcement and seawall cap forms have been installed along Seagrass Pl. and Pinckney Dr.
- Seawall cap pour along Seagrass Pl. and Pinckney Dr.
- Trenching and tie back installation for Pinckney Dr.
- Sheet pile installation along Pinckney Dr.
- 1001 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for March 1, 2021 to March 5, 2021

- Dock reconstruction along Skimmer Dr. and Seagrass Pl.
- Trenching and Tieback installation along Pinckney Dr.
- Sheet pile installation along Pinckney Dr.
- Irrigation reconstruction and sodding Skimmer Dr. and Seagrass Pl.
- Reinforcement preparation and cap placement along Pinckney Dr.

Schedule

- Wall construction substantially complete: 58.9% (17919 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)