



MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: March 1, 2021 to March 5, 2021

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of March 1, 2021 to March 5, 2021.

- Contractor is continuing to coordinate with residents along Skimmer Dr., Seagrass Pl. and Pinckney Dr.
- Docks are being reconstructed along Skimmer Dr. and Seagrass Pl.
- Steel reinforcement and seawall cap forms have been installed along Pinckney Dr.
- Seawall cap pour along Pinckney Dr.
- Trenching and tie back installation for Pinckney Dr. and Tybee Island Dr.
- Sheet pile installation along Pinckney Dr. and Tybee Island Dr.
- 425 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for March 8, 2021 to March 12, 2021

- Dock reconstruction along Seagrass Pl.
- Trenching and Tieback installation along Pinckney Dr. and Tybee Island Dr.
- Sheet pile installation along Pinckney Dr. and Tybee Island Dr.
- Irrigation reconstruction and sodding Skimmer Dr. and Seagrass Pl.
- Reinforcement preparation and cap placement along Pinckney Dr.

Schedule

- Wall construction substantially complete: 60.5% (18388 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)