

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: March 8, 2021 to March 12, 2021

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of March 8, 2021 to March 12, 2021.

- Contractor is continuing to coordinate with residents along Skimmer Dr., Seagrass Pl., Pinckney Dr, and Tybee Island Dr.
- Docks are being reconstructed along Seagrass Pl.
- Steel reinforcement and seawall cap forms have been installed along Pinckney Dr.
- Seawall cap pour along Pinckney Dr. and Tybee Island Dr.
- Trenching and tie back installation for Pinckney Dr. and Tybee Island Dr.
- Sheet pile installation along Pinckney Dr. and Tybee Island Dr.
- Drainage solution implementation for 505 and 507 Mirabay Blvd.
- 636 Ft of new seawall has been substantially completed this week.

Issues

None

Description of Upcoming Activity for March 15, 2021 to March 19, 2021

- Trenching and Tieback installation along Tybee Island Dr. and Mirabay Blvd.
- Sheet pile installation along Pinckney Dr. and Tybee Island Dr.
- Irrigation reconstruction and sodding Skimmer Dr. and Seagrass Pl.
- Reinforcement preparation and cap placement along Tybee Island.

Schedule

- Wall construction substantially complete: 62.6% (19024 LF)
- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)