

Activity ID	CAL	Activity Name	OD	RD	Start	Finish	2020												2021								
							Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
ROCK CREEK SCHOOL - JUNE 16, 2020 UPDATE																											
ISSUES / RFI'S																											
ISSUE 02:																											
IS02-1040	5P	IS02: SCHEDULE POTOMAC EDISON SITE VISIT	12	7	10-Jun-20	A	25-Jun-20																				
IS02-1060	5P	IS02: POTOMAC EDISON SITE VISIT TO DETERMINE NEXT STEPS	1	1	26-Jun-20		26-Jun-20																				
IS02-1080	5P	IS02: POTOMAC EDISON COMPILE CONDUIT REDESIGN	5	5	29-Jun-20		06-Jul-20																				
IS02-1090	5P	IS02: POTOMAC EDISON ISSUE CONDUIT REDESIGN	1	1	06-Jul-20		06-Jul-20																				
IS02-1100	5P	IS02: CONDUIT REDESIGN PRICE ESTIMATE	5	5	07-Jul-20		13-Jul-20																				
IS02-1120	6WP	IS02: CONTRACTOR MOBILIZE TO SITE	2	2	14-Jul-20		16-Jul-20																				
SITWORK																											
PH1 INITIAL SITWORK																											
SW-1140	6WP	PH1: CONNECT NEW WATER UTILITIES	2	2	17-Jun-20		19-Jun-20																				
PH1 INITIAL SITE UTILITIES																											
SW-2040	6WP	WATER: MAIN LINE "A" STA 12+79 TO STA 0+00	8	3	14-Apr-20	A	20-Jun-20																				
PH1 SITE UTILITIES																											
SW-3000	5WP	SAN: SMH-7 TO SMH-13 & LATERALS	6	1	31-Jan-20	A	17-Jun-20																				
SW-3120	5WP	STORM: CULVERT NORTH	6	2	18-Apr-20	A	19-Jun-20																				
SW-3200	5WP	STORM: PIPE & STRUCTURES SOUTHWEST	10	8	30-Apr-20	A	30-Jun-20																				
SW-3220	5WP	STORM: PIPE & STRUCTURES SOUTHEAST	5	3	11-May-20	A	22-Jun-20																				
SW-3020	5WP	SAN: LATERALS @ WEST	4	4	19-Jun-20		25-Jun-20																				
SW-3060	5WP	WATER: MAIN LINE "B" STA 0+00 TO STA 2+80 & LATERALS	4	4	22-Jun-20		26-Jun-20																				
SW-3040	5WP	SAN: LATERALS @ SOUTH	3	3	26-Jun-20		30-Jun-20																				
SW-3080	5WP	GAS: PIPE MAINS	4	4	29-Jun-20		02-Jul-20																				
SW-3100	5WP	GAS: SET METER & CONN'S TO BLDG	5	5	06-Jul-20		13-Jul-20																				
ELECTRICAL YARD																											
SW-EY-1000	5WP	ELEC YRD: INSTALL ELEC DUCTBANK - PRIMARY	10	1	02-Mar-20	A	17-Jun-20																				
SW-EY-1020	5WP	ELEC YRD: INSTALL ELEC DUCTBANK - SECONDARY TRANSFORMER P	3	3	19-Jun-20		23-Jun-20																				
SW-EY-1040	5WP	ELEC YRD: INSTALL ELEC DUCTBANK - GENERATOR TO BLDG	4	4	25-Jun-20		30-Jun-20																				
SW-EY-1060	6WP	ELEC YRD: PREP & POUR TRANSFORMER / GENERATOR PADS	2	2	25-Jun-20		26-Jun-20																				
WEST SITE FINISHES																											
SW-W-1140	5WP	SITE/WEST: U/G ELECTRICAL ROUGH-INS	3	1	05-May-20	A	17-Jun-20																				
SW-W-1160	5WP	SITE/WEST: LIGHT POLE BASES	2	1	11-May-20	A	17-Jun-20																				
SW-W-1120	5WP	SITE/WEST: FINAL GRADING	3	3	17-Jun-20		22-Jun-20																				
SW-W-1180	5WP	SITE/WEST: CURBS AND GUTTERS	4	4	23-Jun-20		29-Jun-20																				
PH2 SITE FINISHES																											
SW-PH2-2160	5WP	PH2: SELECTIVE DEMO @ BUS LOOP	2	1	29-May-20	A	17-Jun-20																				
SW-PH2-2200	5WP	PH2: U/G ELECTRICAL ROUGH-INS	3	1	01-Jun-20	A	17-Jun-20																				
SW-PH2-2280	5WP	PH2: LIGHT POLE BASES	3	3	02-Jun-20	A	22-Jun-20																				
SW-PH2-2180	5WP	PH2: FINAL GRADING	3	3	19-Jun-20		23-Jun-20																				
SW-PH2-2300	5WP	PH2: CURBS AND GUTTERS	5	5	25-Jun-20		01-Jul-20																				
SW-PH2-2240	5WP	PH2: RETAINING WALL #2	4	4	25-Jun-20		30-Jun-20																				
SW-PH2-2320	5WP	PH2: BASE PAVING	3	3	02-Jul-20		07-Jul-20																				
SW-PH2-2340	5WP	PH2: LIGHT POLES	3	3	09-Jul-20		13-Jul-20																				
SW-PH2-2360	5PP	PH2: FINAL PAVING	3	3	14-Jul-20		17-Jul-20																				
PH3 SITWORK																											
SW-PH3-2180	5WP	PH3: SELECTIVE SITE DEMOLITION	3	1	04-Jun-20	A	17-Jun-20																				
SW-PH3-2060	5WP	PH3: INSTALL SEC / INLET PROTECTION	2	2	17-Jun-20		19-Jun-20																				
SW-PH3-2040	5WP	PH3: SELECTIVE DEMO FOR SEC'S	2	2	17-Jun-20		19-Jun-20																				

■ Actual Work ◆ ◆ Mile...
■ Remaining Work
■ Critical Remaining Work



Activity ID	CAL	Activity Name	OD	RD	Start	Finish	2020												2021							
							Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
EN-D-10000	6WP	D/RF: ROOF DRAINS	3	3	02-Jul-20	06-Jul-20																				
EN-D-10040	6WP	D/RF: STEEL DUNNAGE	3	3	07-Jul-20	10-Jul-20																				
AREA D ROOF LO-RF SOUTH (PARKS & REC)																										
EN-D-12000	6WP	D/LO-RF: ROOF DRAINS	2	2	07-Jul-20	09-Jul-20																				
ROUGH-INS & FINISHES																										
AREA A ROUGH-INS & FINISHES																										
RF-A-1060	5P	A: INT MASONRY CMU	15	6	08-Jun-20	24-Jun-20																				
RF-A-1020	5P	A: INT MASONRY HMF'S	3	2	08-Jun-20	18-Jun-20																				
RF-A-1040	6P	A: ELEC WALL R/I @ INT MASONRY CMU	15	6	08-Jun-20	23-Jun-20																				
AREA A MECH PENTHOUSE																										
RF-PH-1000	6P	A/MECHPH: LAYOUT	1	1	24-Jun-20	24-Jun-20																				
RF-PH-1020	6P	A/MECHPH: FRP EQUIPMENT PADS	3	3	25-Jun-20	27-Jun-20																				
AREA D SUPPORT ROUGH-INS & FINISHES																										
RF-DS-1000	5P	D/SUPP: INTERIOR LAYOUT	2	2	24-Jun-20	25-Jun-20																				
RF-DS-1020	5P	D/SUPP: INT MASONRY HMF'S	3	3	26-Jun-20	30-Jun-20																				
RF-DS-1060	5P	D/SUPP: INT MASONRY CMU	10	10	01-Jul-20	15-Jul-20																				
RF-DS-1040	6P	D/SUPP: ELEC WALL R/I @ INT MASONRY CMU	10	10	01-Jul-20	13-Jul-20																				
AREA D PARKS & REC ROUGH-INS & FINISHES																										
RF-DP-1000	5P	D/PARKREC: INTERIOR LAYOUT	2	2	02-Jul-20	06-Jul-20																				
RF-DP-1020	5P	D/PARKREC: INT MASONRY HMF'S	2	2	07-Jul-20	08-Jul-20																				
RF-DP-1040	6P	D/PARKREC: ELEC WALL R/I @ INT MASONRY CMU	5	5	09-Jul-20	14-Jul-20																				
AREA D MECH PENTHOUSE																										
RF-PH-2000	6P	D/MECHPH: LAYOUT	1	1	06-Jul-20	06-Jul-20																				
RF-PH-2020	6P	D/MECHPH: FRP EQUIPMENT PADS	3	3	07-Jul-20	09-Jul-20																				

■ Actual Work ◆ Mile...
■ Remaining Work
■ Critical Remaining Work

