

Activity ID	CAL	Activity Name	OD	RD	Start	Finish	2020												2021												2022												2023											
							J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N						
<b>ROCK CREEK SCHOOL - JUNE 16, 2020 UPDATE</b>																																																						
<b>ADMINISTRATIVE &amp; MILESTONES</b>																																																						
<b>CONTRACTURAL MILESTONE</b>																																																						
MC-8000	7P	BUILDING SUBSTANTIAL COMPLETION (01/29/21 - REVISED 03/27/21)	0	0		10-Apr-21*													◆ BUILDING SUBSTANTIAL COMPLETION (01/29/21 - REVISED 03/27/21)																																			
<b>PROCUREMENT</b>																																																						
<b>DIV-04 MASONRY</b>																																																						
PD04-1028	5P	FAB MASONRY VENEER	30	12	15-Apr-20 A	02-Jul-20	■												FAB MASONRY VENEER																																			
PD04-1029	5P	DEL MASONRY VENEER	1	1	06-Jul-20	06-Jul-20	■												DEL MASONRY VENEER																																			
<b>ENCLOSURE</b>																																																						
<b>COURTYARD WEST</b>																																																						
EN-CY-4060	5WP	CY/WEST: MASONRY VENEER	5	5	07-Jul-20	14-Jul-20	■												CY/WEST: MASONRY VENEER																																			
<b>COURTYARD NORTH</b>																																																						
EN-CY-1060	5WP	CY/NORTH: MASONRY VENEER	8	8	16-Jul-20	28-Jul-20	■												CY/NORTH: MASONRY VENEER																																			
<b>AREA A EAST</b>																																																						
EN-A-6060	5WP	A/EAST: MASONRY VENEER	6	6	30-Jul-20	10-Aug-20	■												A/EAST: MASONRY VENEER																																			
<b>AREA A NORTH</b>																																																						
EN-A-4060	5WP	A/NORTH: MASONRY VENEER	8	8	11-Aug-20	24-Aug-20	■												A/NORTH: MASONRY VENEER																																			
<b>AREA A CLERESTORY</b>																																																						
EN-A-1040	5WP	A/CLER: MASONRY VENEER	5	5	25-Aug-20	01-Sep-20	■												A/CLER: MASONRY VENEER																																			
<b>AREA A WEST</b>																																																						
EN-A-2060	5WP	A/WEST: MASONRY VENEER	7	7	02-Sep-20	14-Sep-20	■												A/WEST: MASONRY VENEER																																			
<b>AREA D WEST</b>																																																						
EN-D-5060	5WP	D/WEST: MASONRY VENEER	8	8	16-Sep-20	30-Sep-20	■												D/WEST: MASONRY VENEER																																			
<b>AREA D NORTH HI-RF</b>																																																						
EN-D-6060	5WP	D/NORTH HI-RF: MASONRY VENEER	4	4	01-Oct-20	06-Oct-20	■												D/NORTH HI-RF: MASONRY VENEER																																			
<b>AREA D MECH PH</b>																																																						
EN-D-1060	5WP	D/PH: MASONRY VENEER	6	6	08-Oct-20	16-Oct-20	■												D/PH: MASONRY VENEER																																			
<b>AREA D EAST</b>																																																						
EN-D-2060	5WP	D/EAST: MASONRY VENEER	6	6	19-Oct-20	27-Oct-20	■												D/EAST: MASONRY VENEER																																			
<b>AREA D SOUTH HI-RF</b>																																																						
EN-D-3060	5WP	D/SOUTH HI-RF: MASONRY VENEER	6	6	29-Oct-20	06-Nov-20	■												D/SOUTH HI-RF: MASONRY VENEER																																			
<b>AREA D SOUTH LO-RF (PARKS &amp; REC)</b>																																																						
EN-D-4060	5WP	D/SOUTH LO-RF: MASONRY VENEER	8	8	09-Nov-20	23-Nov-20	■												D/SOUTH LO-RF: MASONRY VENEER																																			
EN-D-4080	5WP	D/SOUTH LO-RF: STOREFRONT WINDOWS	4	4	24-Nov-20	01-Dec-20	■												D/SOUTH LO-RF: STOREFRONT WINDOWS																																			
<b>ROUGH-INS &amp; FINISHES</b>																																																						
<b>AREA D PARKS &amp; REC ROUGH-INS &amp; FINISHES</b>																																																						
RF-DP-1620	6P	D/PARKREC: BLOCKFILL / POINT-UP CMU WALLS	2	2	02-Dec-20	03-Dec-20	■												D/PARKREC: BLOCKFILL / POINT-UP CMU WALLS																																			
<b>AREA D GYM ROUGH-INS &amp; FINISHES</b>																																																						
RF-DG-1620	6P	GYM: BLOCKFILL/PRIME WALLS	6	6	04-Dec-20	10-Dec-20	■												GYM: BLOCKFILL/PRIME WALLS																																			
RF-DG-1630	6P	GYM: PAINT CEILINGS	6	6	11-Dec-20	17-Dec-20	■												GYM: PAINT CEILINGS																																			
RF-DG-1240	6P	GYM: PULL/TERM BRANCH PWR/LIGHTING	4	4	18-Dec-20	22-Dec-20	■												GYM: PULL/TERM BRANCH PWR/LIGHTING																																			
RF-DG-1260	6P	GYM: PULL/TERM BRANCH FA/COM/SEC	2	2	23-Dec-20	24-Dec-20	■												GYM: PULL/TERM BRANCH FA/COM/SEC																																			
RF-DG-2200	6P	GYM: FRAME HARD CEILING & BULKHEADS	5	5	26-Dec-20	31-Dec-20	■												GYM: FRAME HARD CEILING & BULKHEADS																																			
RF-DG-2240	5P	GYM: SPRINKLER DROPS @ HARD CEILINGS & BULKHEADS	3	3	04-Jan-21	06-Jan-21	■												GYM: SPRINKLER DROPS @ HARD CEILINGS & BULKHEADS																																			
RF-DG-2260	6P	GYM: CLOSE-IN INSPECTION @ HARD CEILINGS & BULKHEADS	3	3	07-Jan-21	09-Jan-21	■												GYM: CLOSE-IN INSPECTION @ HARD CEILINGS & BULKHEADS																																			
RF-DG-2280	6P	GYM: HANG & TAPE DRYWALL CEILING & BH'S @ HARD CEILING	3	3	11-Jan-21	13-Jan-21	■												GYM: HANG & TAPE DRYWALL CEILING & BH'S @ HARD CEILINGS & BULKHEADS																																			
RF-DG-2300	6P	GYM: FINISH DRY WALL @ HARD CEILINGS & BULKHEADS	4	4	14-Jan-21	18-Jan-21	■												GYM: FINISH DRY WALL @ HARD CEILINGS & BULKHEADS																																			
RF-DG-2320	6P	GYM: PRIME & 1ST COAT PAINT @ HARD CEILINGS & BULKHEADS	3	3	19-Jan-21	21-Jan-21	■												GYM: PRIME & 1ST COAT PAINT @ HARD CEILINGS & BULKHEADS																																			

- Actual Work
  - Remaining Work
  - Critical Remaining Work
- ◆ Mile...



