

Activity ID	CAL	Activity Name	OD	RD	Start	Finish	2021																	
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
ROCK CREEK SCHOOL - AUG 26, 2020 UPDATE																								
ADMINISTRATIVE & MILESTONES																								
INTERIM MILESTONE																								
MI-1040	7P	STRUCTURE COMPLETE	0	0		29-Aug-20																		
MI-1020	7P	FOUNDATIONS COMPLETE	0	0		08-Sep-20																		
ISSUES / RFI'S																								
ISSUE 02: EXISTING CONDUIT																								
IS02-1140	6WP	IS02: INSTALL / SWITCH OVER TO CONDUIT REDESIGN	15	25	20-Jul-20 A	01-Oct-20																		
SITework																								
PH1 INITIAL SITEWORK																								
SW-1140	6WP	PH1: CONNECT NEW WATER UTILITIES	2	2	27-Aug-20	28-Aug-20																		
PH1 INITIAL SITE UTILITIES																								
SW-2040	6WP	WATER: MAIN LINE "A" STA 12+79 TO STA 0+00	8	5	14-Apr-20 A	01-Sep-20																		
PH1 SITE UTILITIES																								
SW-3120	5WP	STORM: CULVERT NORTH	6	2	18-Apr-20 A	28-Aug-20																		
SW-3080	5WP	GAS: PIPE MAINS	4	4	27-Aug-20	01-Sep-20																		
ELECTRICAL YARD																								
SW-EY-1000	5WP	ELEC YRD: INSTALL ELEC DUCTBANK - PRIMARY	10	1	02-Mar-20 A	27-Aug-20																		
SW-EY-1020	5WP	ELEC YRD: INSTALL ELEC DUCTBANK - SECONDARY TRANSFORMER P	3	3	28-Aug-20	01-Sep-20																		
SW-EY-1040	5WP	ELEC YRD: INSTALL ELEC DUCTBANK - GENERATOR TO BLDG	4	4	02-Sep-20	08-Sep-20																		
SW-EY-1060	6WP	ELEC YRD: PREP & POUR TRANSFORMER / GENERATOR PADS	2	2	10-Sep-20	11-Sep-20																		
COURTYARD SITE FINISHES																								
SW-CY-1000	5WP	CY: FINAL GRADING	3	3	21-Sep-20	25-Sep-20																		
WEST SITE FINISHES																								
SW-W-1120	5WP	SITE/WEST: FINAL GRADING	3	3	27-Aug-20	31-Aug-20																		
PH2 SITE FINISHES																								
SW-PH2-2180	5WP	PH2: FINAL GRADING	3	1	19-Aug-20 A	27-Aug-20																		
SW-PH2-2400	5WP	PH2: SPREAD TOP SOIL	3	1	21-Aug-20 A	27-Aug-20																		
SW-PH2-2240	5WP	PH2: RETAINING WALL #2	4	4	28-Aug-20	02-Sep-20																		
SW-PH2-2420	5LP	PH2: LANDSCAPING	4	4	01-Sep-20	04-Sep-20																		
SW-PH2-2360	5PP	PH2: FINAL PAVING	3	3	04-Sep-20	10-Sep-20																		
SW-PH2-2440	5WP	PH2: SWM 14, 15, 16, 25, 26	20	20	08-Sep-20	13-Oct-20																		
SW-PH2-2460	5WP	PH2: STRIPING	3	3	11-Sep-20	16-Sep-20																		
PH3 SITEWORK																								
SW-PH3-2430	5WP	PH3: REMOVE & REPLACE CURB - 715' (CPR #11)	7	3	21-Aug-20 A	31-Aug-20																		
SW-PH3-2420	5WP	PH3: CURBS AND GUTTERS	5	2	24-Aug-20 A	28-Aug-20																		
SW-PH3-2220	5WP	PH3: FINAL GRADING	3	3	27-Aug-20	31-Aug-20																		
SW-PH3-2260	5WP	PH3: BASE PAVING @ BASKETBALL COURTS	3	3	01-Sep-20	03-Sep-20																		
SW-PH3-2380	5WP	PH3: U/G ELECTRICAL ROUGH-INS	4	4	01-Sep-20	04-Sep-20																		
SW-PH3-2560	5WP	PH3: CONCRETE WALKWAYS	5	5	01-Sep-20	08-Sep-20																		
SW-PH3-2440	5WP	PH3: BASE PAVING	3	3	01-Sep-20	03-Sep-20																		
SW-PH3-2280	5WP	PH3: FINAL COAT PAVING @ BASKETBALL COURTS	2	2	04-Sep-20	08-Sep-20																		
SW-PH3-2460	5WP	PH3: LIGHT POLES	3	3	04-Sep-20	10-Sep-20																		
SW-PH3-2340	5WP	PH3: MOW STRIP @ BASKETBALL COURTS	5	5	10-Sep-20	18-Sep-20																		
SW-PH3-2620	5WP	PH3: SITE FURNISHING	2	2	10-Sep-20	11-Sep-20																		
SW-PH3-2480	5PP	PH3: SELECTIVE FINAL PAVING (EXCLUDE I-44 TO WEST FREDERICK ST.)	3	3	11-Sep-20	16-Sep-20																		
SW-PH3-2500	5WP	PH3: MILL AND OVERLAY PAVING @ BUS LOOP AND ACCESS ROAD	3	3	18-Sep-20	23-Sep-20																		
SUBSTRUCTURE																								

- Actual Work
- Remaining Work
- Critical Remaining Work
- Mile...



Activity ID	CAL	Activity Name	OD	RD	Start	Finish	2021																
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
AREA B POOL SUBSTRUCTURE																							
ST-BP-1210	6WP	B/POOL: DECK GUTTER & DECK DRAINS	10	6	09-Jul-20 A	02-Sep-20	■																
ST-BP-1280	6WP	B/POOL: PREP AND POUR DECK & EQP ROOM SLAB	4	4	03-Sep-20	08-Sep-20	■																
AREA C SUBSTRUCTURE																							
ST-C-1150	6WP	C: CMU BEARING WALLS	4	2	25-Aug-20 A	28-Aug-20	■																
SUPERSTRUCTURE																							
AREA A SUPERSTRUCTURE																							
ST-A-2140	6WP	A: PREP FOR SCREEN WALL	2	2	27-Aug-20	28-Aug-20	■																
AREA D SUPERSTRUCTURE																							
ST-D-2440	6WP	D/GYM: DECKING	2	2	16-Jun-20 A	28-Aug-20	■																
ST-D-2140	6WP	D: PREP FOR SCREEN WALL	2	2	27-Aug-20	28-Aug-20	■																
AREA C SUPERSTRUCTURE																							
ST-C-2280	5WP	C/PH2: MECH DECK PREP @ MECH PH2	2	1	25-Aug-20 A	27-Aug-20	■																
ST-C-2140	6WP	C: PREP FOR SCREEN WALL	3	3	27-Aug-20	29-Aug-20	■																
ST-C-2360	6WP	C/PH2: DETAILING @ PH2 ROOF	2	2	27-Aug-20	28-Aug-20	■																
ST-C-2320	6WP	C/PH2: PREP & POUR SOMD @ MECH PH2	1	1	28-Aug-20	28-Aug-20	■																
ST-C-2700	6WP	C: SET JOISTS @ LOADING DOCK	1	1	29-Aug-20	29-Aug-20	■																
ST-C-2720	6WP	C: DETAILING JOISTS @ LOADING DOCK	1	1	31-Aug-20	31-Aug-20	■																
ST-C-2740	6WP	C: DECKING @ LOADING DOCK	1	1	12-Sep-20	12-Sep-20	■																
ST-C-2760	6WP	C: DETAILING @ LOADING DOCK	1	1	14-Sep-20	14-Sep-20	■																
AREA B SUPERSTRUCTURE																							
ST-B-2060	6WP	B: DECKING @ HI-RF	2	2	10-Sep-20	11-Sep-20	■																
ST-B-2100	6WP	B: DECKING @ LO-RF	3	3	12-Sep-20	16-Sep-20	■																
ST-B-2140	5WP	B: MECH DECK PREP @ LO-RF	2	2	18-Sep-20	21-Sep-20	■																
ST-B-2160	6WP	B: ELEC DECK PREP @ LO-RF	2	2	18-Sep-20	19-Sep-20	■																
ENCLOSURE																							
COURTYARD WEST																							
EN-CY-4040	5WP	CY/WEST: AIR BARRIER / INSULATION	3	3	27-Aug-20	31-Aug-20	■																
EN-CY-4060	6WP	CY/WEST: MASONRY VENEER / CAST STONE	5	5	01-Sep-20	05-Sep-20	■																
EN-CY-4080	5WP	CY/WEST: STOREFRONT WINDOWS	4	4	10-Sep-20	16-Sep-20	■																
EN-CY-4160	5WP	CY/WEST: EXT DOORS	2	2	18-Sep-20	21-Sep-20	■																
COURTYARD NORTH																							
EN-CY-1040	5WP	CY/NORTH: AIR BARRIER / INSULATION	4	4	27-Aug-20	01-Sep-20	■																
EN-CY-1060	6WP	CY/NORTH: MASONRY VENEER / CAST STONE	8	8	08-Sep-20	19-Sep-20	■																
EN-CY-1090	5WP	CY/NORTH: CURTAINWALL	5	5	21-Sep-20	29-Sep-20	■																
AREA A EAST																							
EN-A-6040	5WP	A/EAST: AIR BARRIER / INSULATION	3	3	27-Aug-20	31-Aug-20	■																
EN-A-6060	6WP	A/EAST: MASONRY VENEER / CAST STONE	6	6	01-Sep-20	08-Sep-20	■																
EN-A-6080	5WP	A/EAST: STOREFRONT WINDOWS	3	3	10-Sep-20	14-Sep-20	■																
EN-A-6100	5WP	A/EAST: EXT LIGHT FIXTURES	2	2	10-Sep-20	11-Sep-20	■																
EN-A-6140	5WP	A/EAST: DOWNSPOUTS / SCUPPERS	2	2	10-Sep-20	11-Sep-20	■																
EN-A-6120	5WP	A/EAST: SEC CAMERAS	2	2	14-Sep-20	16-Sep-20	■																
AREA A NORTH																							
EN-A-4040	5WP	A/NORTH: AIR BARRIER / INSULATION	4	4	01-Sep-20	04-Sep-20	■																
EN-A-4060	6WP	A/NORTH: MASONRY VENEER / CAST STONE	8	8	10-Sep-20	21-Sep-20	■																
EN-A-4080	5WP	A/NORTH: STOREFRONT WINDOWS	4	4	23-Sep-20	29-Sep-20	■																
EN-A-4100	5WP	A/NORTH: EXT LIGHT FIXTURES	2	2	23-Sep-20	25-Sep-20	■																
EN-A-4140	5WP	A/NORTH: DOWNSPOUTS / SCUPPERS	3	3	23-Sep-20	28-Sep-20	■																

- Actual Work
- Remaining Work
- Critical Remaining Work
- Mile...

00 4 WEEK LOOKAHEAD
 ROCK CREEK SCHOOL - AUG 26, 2020 UPDATE
 2 out of 7
 3243-07-R0






Activity ID	CAL	Activity Name	OD	RD	Start	Finish	2021																
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
AREA A MECH PH																							
EN-A-5040	5WP	A/PH: AIR BARRIER / INSULATION	3	3	08-Sep-20	11-Sep-20																	
AREA A CLERESTORY																							
EN-A-1020	5WP	A/CLER: AIR BARRIER / INSULATION	3	3	14-Sep-20	18-Sep-20																	
EN-A-1040	6WP	A/CLER: MASONRY VENEER / CAST STONE	5	5	23-Sep-20	29-Sep-20																	
AREA A WEST																							
EN-A-2040	5WP	A/WEST: AIR BARRIER / INSULATION	2	2	21-Sep-20	23-Sep-20																	
AREA D NORTH HI-RF																							
EN-D-6000	5WP	D/NORTH HI-RF: ELEC WALL R/I @ EXT CMU	5	5	31-Aug-20	04-Sep-20																	
AREA D MECH PH																							
EN-D-1010	5WP	D/PH: EXT CMU WALL	8	8	08-Sep-20	23-Sep-20																	
EN-D-1000	5WP	D/PH: ELEC WALL R/I @ EXT CMU	8	8	08-Sep-20	23-Sep-20																	
COURTYARD SOUTH																							
EN-CY-3040	5WP	CY/SOUTH: AIR BARRIER / INSULATION	3	3	27-Aug-20	31-Aug-20																	
EN-CY-3060	6WP	CY/SOUTH: MASONRY VENEER	8	8	01-Sep-20	11-Sep-20																	
EN-CY-3090	5WP	CY/SOUTH: CURTAINWALL	3	3	14-Sep-20	18-Sep-20																	
EN-CY-3100	5WP	CY/SOUTH: EXT LIGHT FIXTURES	2	2	14-Sep-20	16-Sep-20																	
EN-CY-3080	5WP	CY/SOUTH: STOREFRONT WINDOWS	4	4	14-Sep-20	21-Sep-20																	
EN-CY-3120	5WP	CY/SOUTH: SEC CAMERAS	2	2	18-Sep-20	21-Sep-20																	
EN-CY-3160	5WP	CY/SOUTH: EXT DOORS	3	3	23-Sep-20	28-Sep-20																	
COURTYARD EAST																							
EN-CY-2000	5WP	CY/EAST: ELEC WALL R/I @ EXT CMU	5	5	27-Aug-20	02-Sep-20																	
EN-CY-2040	5WP	CY/EAST: AIR BARRIER / INSULATION	3	3	01-Sep-20	03-Sep-20																	
EN-CY-2060	6WP	CY/EAST: MASONRY VENEER	5	5	12-Sep-20	19-Sep-20																	
EN-CY-2090	5WP	CY/EAST: CURTAINWALL	3	3	21-Sep-20	25-Sep-20																	
EN-CY-2100	5WP	CY/EAST: EXT LIGHT FIXTURES	2	2	21-Sep-20	23-Sep-20																	
AREA C WEST																							
EN-C-6040	5WP	C/WEST: AIR BARRIER / INSULATION	3	3	04-Sep-20	10-Sep-20																	
EN-C-6060	6WP	C/WEST: MASONRY VENEER	6	6	21-Sep-20	29-Sep-20																	
AREA C MECH PH 2																							
EN-C-5020	5WP	C/PH2: FRAMING & SHEATHING	3	3	31-Aug-20	02-Sep-20																	
EN-C-5040	5WP	C/PH2: AIR BARRIER / INSULATION	3	3	11-Sep-20	16-Sep-20																	
EN-C-5070	5WP	C/PH2: METAL PANELS	3	3	18-Sep-20	23-Sep-20																	
AREA C SOUTH																							
EN-C-4020	5WP	C/SOUTH: FRAMING & SHEATHING	4	4	03-Sep-20	10-Sep-20																	
EN-C-4040	5WP	C/SOUTH: AIR BARRIER / INSULATION	4	4	18-Sep-20	25-Sep-20																	
AREA C DINE HI-RF																							
EN-C-1020	5WP	C/DINE HI-RF: FRAMING & SHEATHING	4	4	11-Sep-20	18-Sep-20																	
AREA C EAST																							
EN-C-3010	5WP	C/EAST: EXT CMU WALL	6	2	19-Aug-20 A	28-Aug-20																	
EN-C-3000	5WP	C/EAST: ELEC WALL R/I @ EXT CMU	6	6	27-Aug-20	03-Sep-20																	
AREA C MECH PH 1																							
EN-C-2020	5WP	C/PH1: FRAMING & SHEATHING	2	2	21-Sep-20	23-Sep-20																	
AREA B WEST HI-RF																							
EN-B-2010	5WP	B/WEST HI-RF: EXT CMU WALL	4	4	18-Sep-20	25-Sep-20																	
EN-B-2000	5WP	B/WEST HI-RF: ELEC WALL R/I @ EXT CMU	4	4	18-Sep-20	25-Sep-20																	
ROOF																							
AREA A ROOF																							
EN-A-10020	6WP	A/RF: ROOF BLOCKING	3	1	27-Jul-20 A	27-Aug-20																	

■ Actual Work ◆ Mile...
■ Remaining Work
■ Critical Remaining Work

00 4 WEEK LOOKAHEAD
 ROCK CREEK SCHOOL - AUG 26, 2020 UPDATE
 3 out of 7
 3243-07-R0



Activity ID	CAL	Activity Name	OD	RD	Start	Finish	2021																
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
EN-A-10080	6WP	A/RF: ROOFING	6	6	29-Aug-20	04-Sep-20																	
EN-A-10140	5WP	A/RF: MAINTENANCE WALKWAY	2	2	08-Sep-20	10-Sep-20																	
AREA A ROOF CLERESTORY																							
EN-A-11020	6WP	A/CLER-RF: ROOF BLOCKING	2	2	28-Aug-20	29-Aug-20																	
EN-A-11080	6WP	A/CLER-RF: ROOFING	2	2	05-Sep-20	08-Sep-20																	
AREA A ROOF - MECH PH																							
EN-A-12020	6WP	A/PH-RF: ROOF BLOCKING	2	2	31-Aug-20	01-Sep-20																	
EN-A-12080	6WP	A/PH-RF: ROOFING	2	2	10-Sep-20	11-Sep-20																	
AREA D ROOF HI-RF																							
EN-D-11020	6WP	D/HI-RF: ROOF BLOCKING	3	3	16-Sep-20	19-Sep-20																	
AREA D ROOF																							
EN-D-10020	6WP	D/RF: ROOF BLOCKING	4	4	21-Sep-20	26-Sep-20																	
AREA C ROOF																							
EN-C-11000	6WP	C/RF: ROOF DRAINS	3	3	27-Aug-20	29-Aug-20																	
EN-C-11020	5WP	C/RF: ROOF BLOCKING	4	4	02-Sep-20	08-Sep-20																	
EN-C-11060	6WP	C/RF: ROOF CURBS	3	3	10-Sep-20	12-Sep-20																	
AREA C ROOF - MECH PH2																							
EN-C-12020	6WP	C/PH2-RF: ROOF BLOCKING	2	2	10-Sep-20	11-Sep-20																	
AREA C ROOF - HI-RF & MECH PH1																							
EN-C-10020	6WP	C/PH1-RF: ROOF BLOCKING	2	2	12-Sep-20	14-Sep-20																	
AREA B ROOF LO-RF																							
EN-B-11000	6WP	B/LO-RF: ROOF DRAINS	2	2	18-Sep-20	19-Sep-20																	
ROOF TOP UNITS																							
AREA A ROOF TOP UNITS																							
RTU-A-2000	6WP	RTU/A: SET VRFCU-ZONE 2	1	1	05-Sep-20	05-Sep-20																	
RTU-A-4000	6WP	RTU/A: SET EF'S	2	2	05-Sep-20	08-Sep-20																	
RTU-A-4020	6WP	RTU/A: DUCT CONN'S TO EF'S	2	2	10-Sep-20	11-Sep-20																	
ROUGH-INS & FINISHES																							
AREA A ROUGH-INS & FINISHES																							
RF-A-1720	6P	A: ELECTRICAL WALL ROUGH-IN	4	1	03-Aug-20 A	27-Aug-20																	
RF-A-1120	6P	A: DUCT MAINS	8	3	17-Aug-20 A	29-Aug-20																	
RF-A-1280	6P	A: DUCT BRANCHES	12	3	17-Aug-20 A	29-Aug-20																	
RF-A-1660	6P	A: DOM WATER WALL ROUGH-IN	6	6	27-Aug-20	02-Sep-20																	
RF-A-1960	5P	A TELE: FIRE RATED PLYWOOD	2	2	28-Aug-20	31-Aug-20																	
RF-A-1200	6P	A: CLG BRANCH CONDUIT PWR & LIGHTING	8	8	31-Aug-20	09-Sep-20																	
RF-A-1300	6P	A: DUCT TESTING	2	2	31-Aug-20	01-Sep-20																	
RF-A-1980	6P	A TELE: PAINT	2	2	01-Sep-20	02-Sep-20																	
RF-A-1680	6P	A: TEST DOM WATER WALL ROUGH-IN	2	2	03-Sep-20	04-Sep-20																	
RF-A-2000	6P	A TELE: GROUNDING / RACKS / CABLE TRAYS	3	3	03-Sep-20	05-Sep-20																	
RF-A-2040	6P	A TELE: DOOR & HARDWARE	1	1	03-Sep-20	03-Sep-20																	
RF-A-1320	6P	A: DUCT INSULATION	5	5	05-Sep-20	11-Sep-20																	
RF-A-1700	6P	A: INSULATE DOM WATER WALL ROUGH-IN	3	3	05-Sep-20	09-Sep-20																	
RF-A-2020	6P	A TELE: SET PANELS	2	2	05-Sep-20	08-Sep-20																	
RF-A-2060	6P	A TELE: PULL TELECOM FEEDER WIRE	3	3	09-Sep-20	11-Sep-20																	
RF-A-1240	6P	A: PULL/TERM BRANCH PWR/LIGHTING	4	4	10-Sep-20	14-Sep-20																	
RF-A-1220	6P	A: CLG BRANCH CONDUIT FA/COM/SEC	5	5	10-Sep-20	15-Sep-20																	
RF-A-1760	5P	A: WALL CLOSE-IN INSPECTION	2	2	10-Sep-20	11-Sep-20																	
RF-A-1330	6P	A: HVAC CONTROL CEILING ROUGH-IN	3	3	16-Sep-20	18-Sep-20																	

 Actual Work ◆ ◆ Mile...
 Remaining Work
 Critical Remaining Work

00 4 WEEK LOOKAHEAD
 ROCK CREEK SCHOOL - AUG 26, 2020 UPDATE
 4 out of 7
 3243-07-R0



Activity ID	CAL	Activity Name	OD	RD	Start	Finish	2021																	
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
RF-C-1060	5P	C: INT MASONRY CMU	18	2	14-Jul-20	28-Aug-20	█																	
RF-C-1040	6P	C: ELEC WALL R/I @ INT MASONRY CMU	18	3	14-Jul-20	29-Aug-20	█																	
RF-C-1080	6P	C: PLB STORM DRAIN PIPING	2	2	27-Aug-20	28-Aug-20	█																	
RF-C-1100	6P	C: PLB WASTE & VENT / RADON PIPING	4	4	29-Aug-20	02-Sep-20	█																	
RF-C-1120	6P	C: DUCT MAINS	8	8	29-Aug-20	08-Sep-20	█																	
RF-C-1280	6P	C: DUCT BRANCHES	14	14	29-Aug-20	15-Sep-20	█																	
RF-C-1065	5P	C: SET ACCESS STAIRS @ MECH PH	2	2	31-Aug-20	01-Sep-20	█																	
RF-C-1070	5P	C: STAIR RAILING @ MECH PH	2	2	02-Sep-20	03-Sep-20	█																	
RF-C-1200	6P	C: CLG BRANCH CONDUIT PWR & LIGHTING	8	8	09-Sep-20	17-Sep-20	█																	
RF-C-1480	6P	C: PLB DOM WATER	8	8	09-Sep-20	17-Sep-20	█																	
RF-C-1140	6P	C: MECH PIPE MAINS & BRANCHES	8	8	09-Sep-20	17-Sep-20	█																	
RF-C-1300	6P	C: DUCT TESTING	2	2	09-Sep-20	10-Sep-20	█																	
RF-C-1640	6P	C: FRAME INTERIOR PARTITIONS	5	5	09-Sep-20	14-Sep-20	█																	
RF-C-1660	6P	C: DOM WATER WALL ROUGH-IN	6	6	15-Sep-20	21-Sep-20	█																	
RF-C-1720	6P	C: ELECTRICAL WALL ROUGH-IN	4	4	15-Sep-20	18-Sep-20	█																	
RF-C-1740	5P	C: INTERIOR WALL BLOCKING	3	3	15-Sep-20	17-Sep-20	█																	
RF-C-1220	6P	C: CLG BRANCH CONDUIT FA/COM/SEC	5	5	18-Sep-20	23-Sep-20	█																	
RF-C-1160	6P	C: TEST MECH PIPE MAINS & BRANCHES	2	2	18-Sep-20	19-Sep-20	█																	
RF-C-1500	6P	C: TEST PLB DOM WATER PIPE	2	2	18-Sep-20	19-Sep-20	█																	
RF-C-1540	6P	C: GAS PIPE	4	4	18-Sep-20	22-Sep-20	█																	
RF-C-1960	5P	C TELE: FIRE RATED PLYWOOD	2	2	21-Sep-20	22-Sep-20	█																	
RF-C-1680	6P	C: TEST DOM WATER WALL ROUGH-IN	2	2	22-Sep-20	23-Sep-20	█																	
RF-C-1980	6P	C TELE: PAINT	2	2	23-Sep-20	24-Sep-20	█																	
RF-C-1330	6P	C: HVAC CONTROL CEILING ROUGH-IN	5	5	24-Sep-20	29-Sep-20	█																	
AREA C MECH PENTHOUSE 2																								
RF-PH-3000	6P	C/MECHPH2: LAYOUT	1	1	29-Aug-20	29-Aug-20	█																	
RF-PH-3020	6P	C/MECHPH2: FRP EQUIPMENT PADS	3	3	31-Aug-20	02-Sep-20	█																	
RF-PH-3040	6P	C/MECHPH2: SET DOAS-3	2	2	03-Sep-20	04-Sep-20	█																	
RF-PH-3060	6P	C/MECHPH2: SET VRFC's	4	4	05-Sep-20	10-Sep-20	█																	
RF-PH-3080	6P	C/MECHPH2: DUCTWORK	7	7	11-Sep-20	18-Sep-20	█																	
RF-PH-3280	6P	C/MECHPH2: DUCT BRANCHES & CONN'S TO DOAS-2	4	4	19-Sep-20	23-Sep-20	█																	
RF-PH-3100	6P	C/MECHPH2: MECH PIPE	3	3	19-Sep-20	22-Sep-20	█																	
RF-PH-3120	6P	C/MECHPH2: OH ELEC CONDUIT	3	3	23-Sep-20	25-Sep-20	█																	
RF-PH-3300	6P	C/MECHPH2: MECH PIPE CONN'S TO DOAS-2	3	3	24-Sep-20	26-Sep-20	█																	
RF-PH-3420	6P	C/MECHPH2: DUCT BRANCHES & CONN'S TO VRFC's	5	5	24-Sep-20	29-Sep-20	█																	
AREA C MECH PENTHOUSE 1																								
RF-PH-4000	6P	C/MECHPH1: LAYOUT	1	1	27-Aug-20	27-Aug-20	█																	
RF-PH-4040	6P	C/MECHPH1: SET AHU-1	2	2	28-Aug-20	29-Aug-20	█																	
RF-PH-4060	6P	C/MECHPH1: SET MAU-1	2	2	31-Aug-20	01-Sep-20	█																	
RF-PH-4080	6P	C/MECHPH1: DUCTWORK	5	5	02-Sep-20	08-Sep-20	█																	
RF-PH-4280	6P	C/MECHPH1: DUCT BRANCHES & CONN'S TO AHU-1	4	4	09-Sep-20	12-Sep-20	█																	
RF-PH-4100	6P	C/MECHPH1: MECH PIPE	3	3	09-Sep-20	11-Sep-20	█																	
RF-PH-4120	6P	C/MECHPH1: OH ELEC CONDUIT	3	3	12-Sep-20	15-Sep-20	█																	
RF-PH-4300	6P	C/MECHPH1: MECH PIPE CONN'S TO AHU-1	3	3	14-Sep-20	16-Sep-20	█																	
RF-PH-4420	6P	C/MECHPH1: DUCT BRANCHES & CONN'S TO MAU-1	4	4	14-Sep-20	17-Sep-20	█																	
RF-PH-4140	6P	C/MECHPH1: GAS PIPE	2	2	16-Sep-20	17-Sep-20	█																	
RF-PH-4200	6P	C/MECHPH1: HVAC CONTROL ROUGH-IN	2	2	16-Sep-20	17-Sep-20	█																	
RF-PH-4320	6P	C/MECHPH1: GAS PIPE CONN'S TO AHU-1	2	2	18-Sep-20	19-Sep-20	█																	

█ Actual Work ◆ Mile...
█ Remaining Work
█ Critical Remaining Work

00 4 WEEK LOOKAHEAD
 ROCK CREEK SCHOOL - AUG 26, 2020 UPDATE
 6 out of 7
 3243-07-R0



