



## Hardscape:

5/26 – 5/29

- Painted the first floor and columns completely including the ceiling.
- Painted the second floor columns and ceiling completely, still need to paint the band underneath the roof and gable ends.
- Installed new LED lighting on North entrance monument behind lettering, requires paint touch up
- All Drainage pipe that was custom ordered has arrived on 5/29/2020.

6/1-6/5

- Complete all painting
- Reinstall the can lights in the first floor ceiling and
- Install the lighting on the other monument once the 2<sup>nd</sup> set arrives
- Epoxy all lighting to the frame of the letters.

## Site Photos – 05-29-2020





# CAPITAL

Land Management

Design-Build  
Maintenance  
Agronomics  
Irrigation

Lakeland

Orlando

Tampa





# CAPITAL

Land Management

Design-Build  
Maintenance  
Agronomics  
Irrigation

Lakeland

Orlando

Tampa

