



Belmont Time Line of Events

Task	Start Date	Completion Date	
Tower - Roof		6/19/2020	
Tower - Mangrove Railing	6/22/2020	6/26/2020	
Tower - Touch Up Paint	6/22/2020	6/26/2020	
Amenity	-	-	
Irrigation	7/1/2020	7/31/2020	Start with Pool area
Landscape	7/13/2020	8/31/2020	Start with Pool after Irrigation
Touch Up and Finish Sod	9/2/2020	9/15/2020	Touch ups after Construction is complete
Dog Park	-	-	
Logisitics	7/6/2020	7/20/2020	Equipment, Material, Supplies
General Grading	7/13/2020	7/16/2020	
1" HDPE	7/13/2020	7/17/2020	
Install Dog Wash Station	7/21/2020	7/24/2020	
Install Crushed Shell	7/21/2020	7/23/2020	
301 Exterior Improvements			
Dog Waste Station	8/3/2020	8/3/2020	
DuMor Bench	7/20/2020	8/1/2020	
Fencing	7/27/2020	8/17/2020	
Waste Recepticle	8/4/2020	8/4/2020	
Picinic Table	8/5/2020	8/7/2020	
Synthetic Turf	8/10/2020	8/15/2020	
Hammock	8/17/2020	8/19/2020	
302 Exterior Improvements			
Synthetic Turf	8/24/2020	8/31/2020	
Hammocks	8/31/2020	9/2/2020	
Completion		9/15/2020	To include rain days