



**Eastmont School District #206 Relationships, Relevance, Rigor, and Results
District Construction / Related Projects Report
March 2019**

Cooperative N Perry & Grant Road:

- Design to begin before the end of March.

On-Going/Upcoming Projects

- After weather delays, the field work portion of Cultural Surveys at Cascade, Lee, Kenroy, and Grant began on March 18, 2019 and should be completed by March 22, 2019.
- Conditional Use Permit (CUP) Hearings for Grant and Kenroy were held on March 13, 2019. Staff reports recommended issuance. Neither project received any public comment. Hearing examiner will issue written decision by/before March 27, 2019.
- The CUP Hearing for Lee continued to April 17, 2019 to allow for comment period for a Set-Back Variance.
- Final review of 95% documents was completed March 1, 2019 with comments addressed by NAC by March 8, 2019.
- Building Permit applications are to be submitted the week of March 18, 2019 for all Elementary Projects, as well as Baseball Concessions Project.