



MEMORANDUM

TO: Harbor Bay Community Development District
FROM: Thomas Howell EI
DATE: March 2, 2020 to March 6, 2020
RE: Emergency Seawall Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Construction Activity for Week of March 2, 2020 to March 6, 2020.

- Sheet pile installation at 5703 Tybee Island Drive
- Site preparation along Tybee Island Drive and at 607 and 609 Pinckney Drive, including backfill trenches being formed and galvanizing of existing tiebacks.

Issues during construction

- None

Description of upcoming March 9, 2020 to March 13, 2020

- Installation and testing of tiebacks
- Forming of concrete cap on Tybee Island Drive
- Placement of rebar on Tybee Island Drive
- Inspection of rebar
- Concrete cap pour for Tybee Island Drive