



MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Thomas Howell EI

DATE: March 9, 2020 to March 13, 2020

RE: Emergency Seawall Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Construction Activity for Week of March 9, 2020 to March 13, 2020.

- Sheet pile installation at all emergency repair locations on Pinckney Dr.
- Tieback installations at 5703 Tybee Island
- Preparation for formwork at 5703 Tybee Island

Issues during construction

- Mechanical failure occurred during tieback installation
 - Issue has been resolved

Description of Upcoming Activity for Week March 16, 2020 to March 20, 2020

- Installation and testing of tiebacks
- Forming of concrete cap on Tybee Island Drive
- Placement of rebar on Tybee Island Drive
- Inspection of rebar
- Concrete cap pour for Tybee Island Drive

Schedule

- Currently on track to meet contract substantial completion (4/6/2020)
- Currently on track to meet contract final completion (4/21/2020)