



## MEMORANDUM

---

**TO:** Harbor Bay Community Development District  
**FROM:** Thomas Howell EI  
**DATE:** March 23, 2020 to March 27, 2020  
**RE:** Emergency Seawall Construction Update

---

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Construction Activity for Week of March 23, 2020 to March 27, 2020.

- Pre-pour inspections at 5703 Tybee Island Dr. and 605-607 Pinckney Dr.
- Concrete cap pours at 5703 Tybee Island Dr. and 605-607 Pinckney Dr.
- Drainage systems, free-draining fill, and backfill were installed at 5703 Tybee Island Dr. and 605-607 Pinckney Dr.
- Both 5703 Tybee Island Dr. and 605-607 Pinckney Dr. have met the requirements for substantial completion.

Issues during construction

- The drainage systems were initially installed incorrectly. The issue was discussed on-site and immediately remedied at 605-607 Pinckney. The issue will be resolved at 5703 Tybee Island next week.

Description of Upcoming Activity for Week March 30, 2020 to April 3, 2020

- Delivery of Sheet piles
- Resolution of drainage issue at 5703 Tybee Island Dr.

Schedule (excluding 611 Pinckney)

- Substantial completion has been met
- Currently on track to meet contract final completion (4/21/2020)