

MEMORANDUM

TO: Harbor Bay Community Development District

FROM: Christopher Gamache PE

DATE: October 19, 2020 to October 23, 2020

RE: Master Seawall Project Construction Update

For information only, the following is an update of the major seawall related tasks that the Contractor is currently working or have worked on recently.

Activity for Week of October 19, 2020 to October 23, 2020.

- Contractor is continuing to coordinate with residents along Sea Trout Pl. and Islebay Dr.
- Docks have been reconstructed along 5719 Sea Trout Pl. – 5726 Tortoise Pl. and 5701 Tortoise Pl., with the exception of 5723 Sea Trout Pl. This property needs the piles to be moved before the dock reconstruction can be completed. This is scheduled to happen on Monday, Oct. 26.
- Docks are being reconstructed along Sea Trout Pl.
- Steel reinforcement and seawall cap forms have been installed along 5724-5732 Sea Trout Pl. and Section 3.
- Trenching and tie back installation for 703-601 Islebay Dr. and Section 3.
- Sheet pile installation along 703-601 Islebay Dr. and Section 3.
- Seawall cap pour along 5724-5732 Sea Trout Pl. and Section 3.
- 576 Ft of new seawall has been substantially completed this week.

Issues

- Mangrove debris has piled up in several sections of the canal. The contractor has a plan to bring the barge through and clean up all of the debris before the end of next week.

Description of Upcoming Activity for October 26, 2020 to October 30, 2020

- Dock reconstruction along Sea Trout Pl.
- Trenching and Tieback installation along 703-601 Islebay Dr. and Section 3.
- Sheet pile installation along 703-601 Islebay, and Section 3
- Irrigation reconstruction and sodding Sea Trout Pl.
- Reinforcement preparation and cap placement along 601-709 Pinckney, 703-601 Islebay Dr., and Section 3.

Schedule

- Wall construction substantially complete: 31.4% (9532 LF)



MEMORANDUM

- Currently on track to meet contract substantial completion (9/2/2021)
- Currently on track to meet contract final completion (10/2/2021)