



### **AGENDA**

June 10, 2025

## **Today's Presenters**

John Pahlman

Senior Director of Buildings & Grounds

Jennifer Costanzo STR Partners

**Megan Simmons** STR Partners

### **Discussion Topics**

Timeline Review
Progress Update
Required Maintenance
Appendix





# **Timeline Review**



#### **UPDATED TENTATIVE TIMELINE**



#### STAKEHOLDER ENGAGEMENT

- Facility Advisory Committee (FAC) Master Facility Plan update presented Dec. 3, 2024; Mar. 4, 2025; May 20 and June 9, 2025
- Cross-Agency Sustainability Exchange (CASE) meeting on Dec.
   3, 2024; Mar. 4, 2025; May 20, 2025
- Space Utilization Review with Principals' Insight
  - Elementary Case Study Feb. 20, Mar. 13, April 17
  - Middle School Case Study Mar. 20; April 10
- PTO participation in space use survey (4 of 10 Schools)
- Public BOE presentations (Sept. 10 & Dec. 10, 2024; Mar 18, 2025)
- Future input gathering sessions for each facility (in progress)





# **Progress Update**



### CAPACITY AND UTILIZATION ANALYSIS

#### What We've Done

Completed space use plans for each school and documented space



- Completed the capacity **Analysis** for each facility with D97 Staff input and guidance
- Confirmed the required program spaces with all principals.



STR Compiling draft report for D97 review.

What's In Progress

- STR Compiling draft report for D97 review.
- STR Compiling draft report for D97 review.



### PRINCIPAL INSIGHTS

# D97 Admin + Principal Collaboration Confirming key spaces and criteria to evaluate space needs and gaps



**Brooks feeder schools + Admin** 



Julian feeder schools + Admin



#### FACILITY CONDITION ASSESSMENT


#### What We've Done

- Completed all condition assessment surveys (roofing, hardscape, exterior walls, mech/elec/plumbing, architectural)
- Created a "Recommended Improvements Worksheet" template in collaboration with D97 Administration

#### What's In Progress


 Organizing data into worksheets for each facility in for future use in prioritizing the potential improvements.






- Separate worksheet for each facility
- Four categories for improvements:
  - Site
  - Building Envelope
  - Architectural Elements
  - Building Systems
- Improvements generated from:
  - Facility condition surveys
  - Space utilization walkthroughs with principals
  - PTO comments during walkthroughs
  - Communications from principals to B&G
  - CASE action items









#### **Conditions Legend**

Critical	Systems or components that pose a potential safety risk or may create a failure in necessary systems within the building and should be replaced within 1-2 years.
Poor	Systems or components that are approaching the end of their useful life and should be considered for replacement within 5 years
Fair	Systems or components are generally performing as expected but may require repairs to maintain working order. Thet should be monitored for replacement within 10-15 years
Good	Systems or components that are performing as expected or have been recently replaced. They should be monitored for maintenance schedule and/or replacement.

#### **Priorities Legend**

To be defined in collaboration with FAC, D97 Admin, and STR



In-progress **Guiding Principles** against which to evaluate recommended improvements.

- Anticipate Climate Extremes with Ready-To-Open Buildings
- Contributes to Enhanced Safety
- Aligns with Policy 4.72 Sustainability, Climate and Environmental
   Justice and Cross-Agency Sustainability Exchange (CASE)
- Supports Arts & Culture Investments
- Addresses Critical Infrastructure Needs
- Supports Community Support Opportunities
- Aligns Educational Spaces with Curriculum
- Addresses ISBE Health and Life Safety Requirements



#### SAFETY AND SECURITY ANALYSIS

#### What We've Done

- West 40 ROE has redirected free work hours forfeited by other districts toward D97 Safety and Security Assessments.
- All 10 facilities to be assessed with the following at no cost
  - Two Middle Schools
  - Two Elementary Schools

#### What's In Progress

 Scheduling assessments with West 40 team to integrate with Master Facility Plan





# Required Maintenance Concurrent with MFP Activities



### We're Preparing for Rising Costs

Slower revenue growth due to lower Consumer Price Index (CPI) levels underscores the need for **thoughtful financial planning and forecasting**. This is critical as the district anticipates substantial future capital project costs related to master facilities planning.

To responsibly address both immediate and long-term facility needs, the district has identified the following budget for **Summer 2026:** 

Facility improvement critical needs budget: \$4,000,000

Contingency for emergency repairs: \$ 400,000

The district remains committed to integrating financial forecasting with master facilities planning to ensure infrastructure projects are completed responsibly and sustainably.



The goal is to start **addressing critical items** the summer of 2026.

- Bidding construction work should ideally occur during September through October prior to the summer of work.
- Master Plan is scheduled for **December 2025** completion.
- The scope of the D97 required maintenance projects will take many years to address.
- Start addressing critical issues for Summer 2026 while continuing to evaluate and prioritize remaining work in the Master Facility Plan for upcoming years, including Summer 2027.



#### Master Facility Plan is continuing:

- Core Team meetings to identify synergies between stakeholders and work items which align with the Guiding Principles
- Collaboration with Bulley & Andrews during summer 2025 to provide cost estimates for Recommended Improvements
- Engagement with FAC to prioritize work during summer/fall 2025
- Continual collaboration with D97 on annual funding level adjustments to address required maintenance of most critical systems beginning with Summer 2027.



# 2025 - PROPOSED CONCURRENT TIMELINE

2025	Summer 2026 Critical Improvements Timeline	Master Facility Plan Timeline	
May	Identifying critical items for Summer 2026 and confirm within \$4mil annual budget	Completing Facility Assessment surveys - Architectural	
June	Confirm Summer 2026 Scope and Review with FAC	-Collaborating on Guilding Principles -Data input into recommended improvement worksheets	
July	Prepare Construction Documents for Summer 2026	Collaborate with Bulley & Andrews on estimates for recommended improvements	
August	Prepare Construction Documents for Summer 2026	-Finalize estimates and any synergies of work items -Prioritization of Recommended Improvements with FAC	
September	Review Summer 2026 Construction Documents with FAC	Prioritization of recommended improvements with FAC	
October	Issue Summer 2026 Construction Documents for public bidding	Prioritization of Recommended Improvements with FAC	
November	Review bids with FAC	FAC meeting FORC meeting	
December	-Recommendations to BOE -BOE to Award Summer 2026 Contract	-Joint FAC/FORC meeting -Present MFP to BOE	



# 2026 - PROPOSED CONCURRENT TIMELINE

2026	Summer 2026 Critical Improvements Timeline	Master Facility Plan Timeline
January		-Joint FAC/FORC meeting -BOE adopt MFP
February	Reassess critical items within MFP items for Summer 2027	
March	Confirm Summer 2027 Scope and Review with FAC	
April	Begin Construction Documents for Summer 2027	
May		
June	Summer 2026 Construction Begins	
July		
August	Summer 2026 Construction Ends	
September	Review Summer 2027 construction documents with FAC	
October	Issue Summer 2027 Construction Documents for public bidding	
November	Review bids with FAC	Kick Off Summer 2028 Scope Review based on adopted Master Plan
December	-Recommendations to BOE -BOE to Award Summer 2027 Contract	



#### **NEXT STEPS**

- Identify required critical improvements for Summer 2026
- Confirm Summer 2026 projects are within \$4million budget
- Review scope with FAC
- Kick off Summer 2026 project planning
- Ongoing Master Facility Plan tasks
  - Data input
  - Cost estimate generation
  - Continued collaboration with the MFP Core Team
  - Collaboration with FAC







# **Appendix**



#### **FACILITY CONDITION ASSESSMENT**

Presented 12-10-2024 to BOE

#### What We've Done

 Roof condition surveys complete

- Hardscape conditions surveys complete
- Facility Assessment
  Workbooks completed by

D97 maintenance staff

 Introduced the Master Facility Plan to FAC



#### What's In Progress

- Compiling Roofing Report (findings, recommendations, and estimates)
- Compiling Hardscape Report (findings recommendations, and estimates)

- FAC finalizing the sub-committee
- Reviewing legacy open items for potential carry over



#### CAPACITY AND UTILIZATION ANALYSIS


Presented 12-10-2024 to BOE

#### What We've Done

# Facility walk with principals and PTO at all schools







## What's In Progress

- Creating utilization plans and documenting concerns
- Confirmation of space uses with principals

- Compiling report for both capacity and utilization, highlighting outliers and key actions to take
- Working with D97 Team on how to gather input (i.e. survey for Building Leaders)



# STAKEHOLDER ENGAGEMENT

Presented 3-18-2025 to BOE

Facility Condition Assessment	Capacity & Utilization Analysis	Safety & Security Analysis	Alignment w/ Sustainability Task Force Plan
STR (architectural) CS2 (Mech, Elec, Plumb, Fire Protection) STR -SEG (roofing & hardscape) D97 Buildings & Grounds D97 Principals FAC Teachers & Students (survey)	STR D97 Principals D97 Program PTO Administrators D97 Building Leaders Community Students	STR Safety Consultant(s) D97 Buildings & Grounds D97 Chief of Safety & Restorative Practices D97 Principals Teachers Students	STR (architectural)  CS2 (mechanical, electrical, plumbing, fire protection)  STR -SEG (building envelope, hardscape)  D97 Sustainability Task Force  D97 Buildings & Grounds  D97 Administration  FAC Committee  Community  Students



#### STAKEHOLDER ENGAGEMENT

Presented 3-18-2025 to BOE

- Facility Advisory Committee (FAC) Master Facility Plan update presented Dec. 3, 2024; Mar. 4, 2025
- Cross-Agency Sustainability Exchange (CASE) meeting on Dec. 3, 2024; Mar. 4, 2025
- Space Utilization Review with Principals
  - Elementary Case Study Feb. 20, Mar. 13
  - Future Middle School Case Study Mar. 20
- PTO participation in space use survey (4 of 10 Schools)
- Public BOE presentations (Sept. 10, 2024; Dec. 10, 2024)
- Future input gathering sessions for each facility (in progress)



#### CAPACITY AND UTILIZATION ANALYSIS

Presented 3-18-2025 to BOE

#### What We've Done

#### What's In Progress

 Prepared space use plans for each school and documented space challenges and opportunities



• **Confirming** our understandings with principals.

 Draft Capacity Analysis complete for each facility with D97 Staff input and guidance



Confirming the Capacity
 Study against final space use plans

 Used Irving School as a case study to define required program spaces (Student and Staff)



Planning to **meet with all principals** to review required program spaces against school specific challenges/

opportunities.



#### **FACILITY CONDITION ASSESSMENT**

Presented 3-18-2025 to BOE

#### What We've Done

- Roofing condition draft report complete for D97 review
- Hardscape condition draft report complete for D97 review
- Wall survey condition draft report complete for D97 review
- Mech/elec/plumb/fire protect. condition survey draft report complete for D97 Review

#### What's In Progress

- Upcoming task to determine data points necessary for decision making and internal tracking
- Scheduling architectural condition assessment of Interiors



#### **SAFETY AND SECURITY ANALYSIS**

Presented 3-18-2025 to BOE

#### What We've Done

What's In Progress

 Applied for a grant to cover costs of a Safety and Security Assessment of all elementary and middle schools



Pending grant approval



# MFP GUIDING PRINCIPLES (IN PROGRESS)

Presented 3-18-2025 to BOE

D97 began outlining guiding principles to provide a framework for decision making when considering prioritizing work across the facility plan.

- Climate Ready-To-Open Buildings
- Enhanced Safety
- Cross-Agency Sustainability Exchange (CASE)
- Arts & Culture Investments
- Data for Future District Planning



#### REQUIRED MAINTENANCE

Presented 3-18-2025 to BOE

In keeping with the Guiding Principles, some maintenance is required prior to MFP completion

- Roof Replacement at Middle Schools
  - Roof System selection with durability, ease of maintenance, and sustainability as priorities
  - Roof replacement areas = On-site solar panel ready

#### **GUIDING PRINCIPLES**



Climate Ready-To-Open Buildings

- Enhanced Safety
- - **Cross Agency Sustainability Exchange**
  - Arts & Culture Investments
  - Data for Future District Planning



#### REQUIRED MAINTENANCE

Presented 3-18-2025 to BOE

In keeping with the Guiding Principles, some maintenance is required prior to MFP completion

- Air Handling Unit replacement at Mann (feeds open pod clsrm and cafeteria)
  - Investigating options between electrical and gas for consideration.
  - Order of magnitude estimates:
    - \$1.9mil: Replace with gas heat in kind
    - \$2.4mil: Replace with electric heat (includes increased electric service for building to be future ready)

#### **GUIDING PRINCIPLES**



Climate Ready-To-Open Buildings

**Enhanced Safety** 



- Arts & Culture Investments
- Data for Future District Planning



#### REQUIRED MAINTENANCE

Presented 3-18-2025 to BOE

In keeping with the Guiding Principles, some maintenance is required prior to MFP completion

### Theater Lighting - LED Retrofit

- D97 is pursuing new retrofit LED bulbs for the auditorium house lighting systems at the middle schools utilizing the existing dimming system and fixtures.
- Aligns with cross-categories of Sustainability and Arts
   & Culture goals.

#### **GUIDING PRINCIPLES**

- Climate Ready-To-Open Buildings
  - Enhanced Safety






#### **UPCOMING CONSIDERATIONS**

#### Presented 3-18-2025 to BOE

- How will required maintenance inform the FY 2026/2027 Budget?
- For selected required maintenance items, what is the bidding and implementation timeline?
- How does the Sustainability Policy inform decisions with respect to short and long term costs and environmental impact?
- How do we anticipate the impact of tariffs and changes to the Inflation Reduction Act as we make our calculations?



#### **UPDATED TENTATIVE TIMELINE**



# STAKEHOLDER ENGAGEMENT

Facility Condition Assessment	Capacity & Utilization Analysis	Safety & Security Analysis	Alignment w/ Sustainability Task Force Plan
<ul> <li>✓ STR (architectural)</li> <li>✓ CS2 (Mech, Elec, Plumb, Fire Protection)</li> <li>✓ STR -SEG (roofing &amp; hardscape)</li> <li>✓ D97 Buildings &amp; Grounds</li> <li>✓ D97 Principals</li> <li>✓ FAC</li> <li>✓ Teachers &amp; Students (survey)</li> </ul>	<ul> <li>STR</li> <li>✓ D97 Principals</li> <li>✓ D97 Program</li> <li>✓ PTO</li> <li>✓ Administrators</li> <li>✓ D97 Building Leaders</li> <li>✓ Community</li> <li>✓ Students</li> </ul>	STR Safety Consultant(s) D97 Buildings & Grounds D97 Chief of Safety & Restorative Practices D97 Principals Teachers Students	STR (architectural)  CS2 (mechanical, electrical, plumbing, fire protection)  STR -SEG (building envelope, hardscape)  D97 Sustainability Task Force  D97 Buildings & Grounds  D97 Administration  FAC Committee  Community  Students



### Next Steps

- Currently identifying the critical items to address in Summers 2026 and 2027 within the \$4mil budget
- Tentative Schedule:
- Summer 2025: Review scope for Summer 2026 with FAC
- September 2025: Share construction documents with FAC for review
- October 2025: Issue documents for public bid
- November 2025: Review bids with FAC
- Nov/Dec 2025: BOE Award Contracts
- February 2026: Reassess critical scope for Summer 2027



#### **UPCOMING CONSIDERATIONS**

- How will required maintenance inform the FY 2026/2027 Budget?
  - Adaptive Adjustment from MFP progress to address critical infrastructure before MFP is completed (can't wait due to end of useful life)
    - Use the email language from Dr. Shah
  - Timeline: regularly re-evaluate these priorities
    - Tie to FAC meetings and FORC meetings
- Show concurrent timelines of critical and MFP ongoing

